

**601 North II
Stream Restoration Site
NCEEP Project Number: 95025
Monitoring Contract Number: 003991
Monitoring Year 2
2014**



Prepared for:
Environmental Banc and Exchange



909 Capability Drive, Suite 3100
Raleigh, NC 27606

Prepared by:
Equinox Environmental Consultation and Design, Inc.



balance through proper planning
37 Haywood Street, Suite 100
Asheville, NC 28801

Submitted to:
NCDENR - Ecosystem Enhancement Program



1652 Mail Service Center
Raleigh, NC 27699

**601 North II
Stream Restoration Site
2014 Monitoring Report (MY 2)**

Table of Contents

1.0 EXECUTIVE SUMMARY/PROJECT ABSTRACT	1
2.0 Methodology	3
3.0 References	3
Appendix A	4
Appendix B	6
Appendix C	12
Appendix D	10
Appendix E	44

Appendices

Appendix A. Project Vicinity Map and Background Tables

Figure 1. Vicinity Map and Directions

Table 1. Project Components and Component Summations

Table 2. Project Activity and Reporting History

Table 3. Project Contacts

Table 4. Project Attributes

Appendix B. Visual Assessment Data

Figure 2. Integrated Current Condition Plan View

Table 5. Visual Stream Morphology Stability Assessment

Table 6. Vegetation Condition Assessment

Photo Station Photos

Appendix C. Vegetation Plot Data

Table 7. Vegetation Plot Criteria Attainment

Vegetation Monitoring Plot Photos

Table 8. CVS Vegetation Plot Metadata

Table 9. Planted and Total Stem Counts (Species by Plot with Annual Means)

Appendix D. Stream Survey Data

Cross-Sections with Annual Overlays and Photos

Longitudinal Profiles with Annual Overlays

Pebble Count Plots with Annual Overlays

Table 10a. Baseline Stream Data Summary

Table 10b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)

Table 11a. Monitoring Data – Dimensional Morphology Summary (Dimensional Parameters – Cross-Sections)

Table 11b. Monitoring Data – Stream Reach Data Summary

Appendix E. Hydrologic Data

Table 12. Verification of Bankfull Events

Figure 2. Daily Precipitation Data for Monroe, NC

1.0 EXECUTIVE SUMMARY/PROJECT ABSTRACT

The goals and objectives stated in the 601 North II Restoration Plan (NCEEP 2013) are as follows:

Project Goals

- Re-establish the capacity to store and transport watershed flows and sediment loads by restoring stable dimension, pattern, and profile
- Reduce sediment within on-site and downstream receiving waters through the stabilization of eroding stream banks, introduction of livestock exclusion fencing and responsible grazing techniques, and restoration of a forested riparian buffer
- Elevate the water table and introduce surface water flood hydrodynamics within the floodplain by re-establishing characteristic bankfull dimensions and flood frequency
- Remove non-point sources of pollution associated with pesticides, herbicides, fertilizer, and livestock waste by filtering sheet flow through a restored riparian buffer and installed Riparian Best Management Practice (RBMP) detention devices
- Improve aquatic habitat by reducing sedimentation, removing in-stream culverts, enhancing stream bed variability, and introducing shading, woody debris, and detritus from riparian planting
- Enhance terrestrial wildlife habitat by extending a terrestrial wildlife corridor and refuge to connect with the existing and adjacent 601 North Site, as well as to the downstream reaches of Wicker Branch and Lanes Creek
- Improve water quality for two populations of freshwater mussels documented to occur in Lanes Creek (Savannah Lilliput (*Toxolasma pullus*) and Carolina creekshell (*Villosa vaughniana*), both state listed and Federal Species of Concern)
- Expand on and integrate the restoration and enhancement work with the adjacently positioned, companion 601 North Restoration Site

Project Objectives

- Restoration (Priority 1 and 2) of approximately 3,354 linear feet of perennial stream channel (3,169 linear feet of credited stream) to reconnect the floodplain and restore stable channel dimension, pattern, and profile
- Enhancement (Level I) of approximately 225 linear feet of perennial stream channel by stream bank grading, and slight adjustments to either stream pattern or dimension
- Enhancement (Level II) of approximately 615 linear feet of perennial stream channel by restoring a minimum 50 foot planted buffer
- Removal of an existing culvert on Wicker Branch
- Installation of Riparian Best Management Practice (RBMP) detention devices, and livestock exclusion fencing to prohibit grazing on the floodplain and hoof shear on stream banks
- Re-vegetating floodplains adjacent to streams
- Providing a permanent conservation easement on approximately 12.3 acres of riparian buffer along approximately 4,194 feet of restored and enhanced stream channels

The monitoring year two (MY2) vegetation plot data was collected during September 2014. Data indicated the average planted stem density across all plots to be 408 stems/acre; a 13% decrease in stem density between MY1 and MY2 (Table 9). The decline was mainly due to 25 missing stems and 15 dead stems found in the plots. With the exception of Plot 12, all monitoring plots met the success criteria for MY2. However plots 2, 9, 10, and 11 have a stem density of 324 stems/acre, which is only slightly higher than the MY3 interim success criteria of 320 stems/acre. Missing stems and low stem densities in these plots may be a result of dense herbaceous vegetation.

Regarding invasive exotic vegetation, the area of Chinese privet (*Ligustrum sinensis*) located at the eastern (downstream end) of the easement, totaling approximately 0.25 acres was treated in March of 2014 and a follow up treatment was performed in September 2014 (Figure 2). A comprehensive invasive exotic plant inventory of the entire site (approximately 12.30 acres) was also completed in September 2014.

Field visits were conducted on June 18th and 19th 2014 to collect stream morphological data. Stream longitudinal profiles have remained relatively stable from MY1 to MY2 (Appendix D). One new pool formed at station 1+97 due to bed scour. Another area of note is the riffle at station 3+50, which has degraded from MY1 to MY2. Pools in Reach 2 and 5 have scoured slightly between MY1 and MY2; however, this is expected during the early years of the project. This explains the 0.2 feet increase in pool max depth from MY1 to MY2. Although the areas presented above represent change from the baseline, they are considered insignificant. No significant areas of instability in the stream channel were identified. MY2 cross-section data showed little change between MY1 and MY2 (Appendix D). As in MY1, no water was present in the majority of the reaches during the MY2 morphological surveys. As a result, water surface and riffle slope values were not generated for MY2. Dimensioning of the longitudinal profile was performed based solely on bedform.

One bankfull event was documented during a September 2014 field visit (Table 12). The suspected date, based on precipitation data, is July 22, 2014 (Figure 3). This is the second bankfull event since construction was completed.

Beaver activity was documented on the mainstem, at the confluence of 601 North II and the companion site 601 North (Figure 2). This information was conveyed to EBX, who hired a private trapper to address the issue. The dam was removed during spring of this year (2014). The stream channel was not affected by the impoundment and herbaceous vegetation has since re-established in impounded areas. Additionally, two areas of encroachment were noted on the left descending bank of the easement along Reach 4 as well as Reach 2. Encroachment consisted of mowed areas where tractors from the neighboring property turned into the easement. EBX is coordinating with the adjacent landowner to avoid future encroachment and effected areas will be replanted in the spring (2015).

Summary information/data related to the occurrence of items such as easement encroachment and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the restoration plan on EEP's

website (NCEEP 2007). All raw data supporting tables and figures in the appendices are available from EEP upon request.

2.0 Methodology

The stream monitoring methodologies utilized in MY2 were intended to replicate those employed during the previous monitoring year (MY0) and are based on standard guidance and procedures documents (Rosgen 1996; USACE 2003). Vegetation monitoring data were collected following the standard CVS-EEP Protocol for Recording Vegetation, Level II, Version 4.2 (Lee et al. 2008).

3.0 References

- Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation. Version 4.2. The University of North Carolina at Chapel Hill, Department of Biology.
- NCEEP (North Carolina Ecosystem Enhancement Program). 2013. 601 North II Restoration Site Baseline Monitoring Document and As-Build Baseline Report. NCEEP Project No. 95025/Contract No. 003991. Raleigh.
- Rosgen, D.L. 1996. Applied River Morphology. Wildland Hydrology Books, Pagosa Springs, Colorado.
- USACE (U.S. Army Corps of Engineers). 2003. Stream Mitigation Guidelines. U.S. Army Corps of Engineers, U.S. Environmental Protection Agency, North Carolina Wildlife Resources Commission, North Carolina Department of Environment and Natural Resources-Division of Water Quality. Wilmington District.

Appendix A

Project Vicinity Map and Background Tables

Driving Directions: From Monroe drive south on Hwy. 601. Turn right on McManus Circle at the southern intersection with Hwy. 601. Site is on left and is accessed by a farm path located on the west side of McManus Circle just before the road ends.

The subject project site is an environmental restoration site of the NCDENR EEP and is encompassed by a recorded conservation easement, but is bordered by land under private ownership. Accessing the site may require traversing areas near or along the easment boundary and therefore access by the general public is not permitted. Access by authorized personel of state and federal agencies or their designee/contractors involved in the development, oversight, and stewardship of the restoration site is permitted within the terms and timeframes of their defined role. Any intended site visitation or activity by any person outside of these previously sanctioned roles and activities requires prior coordination with EEP.




Figure 1
601 North II Mitigation Site
Project Vicinity Map




Table 1. Project Components and Mitigation Credits 601 North II Stream Restoration Site – Project No. 95025							
Mitigation Credits							
	Stream		Riparian Wetland	Non-riparian Wetland	Buffer	Nitrogen Nutrient Offset	Phosphorous Nutrient Offset
Type	R	RE					
Totals	3169	396					
Project Components							
Project Component - Reach ID	Stationing /Location		Existing Footage	Approach	Restoration -or- Restoration Equivalent	Restoration Footage	Mitigation Ratio
Wicker Branch (Reach 1)	00+00-06+60		630 ¹	P1	Restoration	660	1:01
Wicker Branch (Reach 2)	06+60-24+35		1356	P1, P2	Restoration	1713 ²	1:01
Wicker Branch (Reach 3)	24+35-27+08		414	P2	Restoration	150 ³	1:01
UT to Wicker Branch (Reach 4)	00+00-02+25		218	EI	Restoration Equivalent	225	01:01.5
	02+25-08+40		608	EII	Restoration Equivalent	615	01:02.5
UT to Wicker Branch (Reach 5)	08+40-14+86		534	P1	Restoration	646	1:01
Component Summation							
Restoration Level	Stream		Riparian Wetland		Non-riparian Wetland	Buffer	Upland
	(linear feet)		(acres)		(acres)	(square feet)	(acres)
			Riverine	Non-Riverine			
Restoration	3169		--	--	--	--	12.3
Enhancement I	225		--	--	--	--	
Enhancement II	615		--	--	--	--	
BMP Elements							
Element	Location		Purpose/Function				Notes
Vernal Pools (12)	See as-built plans		Treat on-site storm water from adjacent agricultural fields. Remove suspended solids, help infiltration of water and remove excess nutrients prior to entering stream. Will reduce livestock waste in on-site streams				Target at base of drainages coming from adjacent agricultural fields.
Farm Crossing Improvements	See as-built plans		Two off-site farm crossings located above the restored streams will be improved at their existing location and incorporated into the restoration design.				
Cattle Exclusion Fencing	Along the western site boundary		Will eliminate hoof shear on banks and livestock waste into on-site streams				To be installed in 2013


¹Includes 169 feet of hydrologic connectivity through a linear wetland persisting in the location of the relic channel.

²Does not include the restored portion of Wicker Branch located outside of the conservation easement (Station 11+63-12+25).

³Does not include the restored portion of Wicker Branch located outside of the conservation easement (Station 25+85-27+08).

Table 2. Project Activity and Reporting History 601 North II Stream Restoration Site – Project No. 95025		
Activity Report	Data Collection Complete	Completion or Delivery
Final Mitigation Plan	N/A	Oct-12
Final Design (90 percent)	N/A	Nov-12
Construction	N/A	Apr-13
Temporary S&E mix applied to entire project area	N/A	February-April 2013
Permanent seed mix applied to reach/segments	N/A	Apr-13
Bare Root Seedling Installation	N/A	Apr-13
Installation of permanent cross-sections and vegetation plots	N/A	May-13
Baseline Monitoring Report	Jun-13	Jun-13
Year 1 Vegetation Monitoring	Dec-13	Dec-13
Year 1 Stream Monitoring	Nov-13	Dec-13
Year 2 Vegetation Monitoring	Sep-14	Nov-14
Year 2 Stream Monitoring	Jun-14	Nov-14
Year 3 Vegetation Monitoring		
Year 3 Stream Monitoring		
Year 4 Vegetation Monitoring		
Year 4 Stream Monitoring		
Year 5 Vegetation Monitoring		
Year 5 Stream Monitoring		
*N/A- Activities and reporting history for these items are not applicable to this restoration project		


Table 3. Project Contacts 601 North II Stream Restoration Site – Project No. 95025	
Prime Contractor	Environmental Banc & Exchange, LLC 909 Capability Drive, Suite 3100 Raleigh NC 27606 Phone: (919) 829-9909 Contact: David Godley
Designer	Atkins North America, Inc. 1616 East Millbrook Road, Suite 310 Raleigh, NC 27609 (919) 876-6888 Contact: Jens Geratz or Michael Gloden
Construction Contractor	Wright Contracting PO Box 545 Siler City, NC 27344 (919) 663-0810 Contact: Stephen James
Planting Contractor	KBS Earthworks 5616 Cable Church Road Julian, NC 27283 (336) 314-2935 Contact: Keneth Strader
As-built Surveys	Kee Mapping and Surveying PO Box 2566 Ashville, NC 28802 Contact: Phillip Kee
Seeding Mix Source	Evergreen Seed Fuquay Varina, NC (919) 567-1333 Contact: Wistar Taylor
Nursery Stock Suppliers	Arbor Gen Super Tree Nursery (800) 222-1290 Contact: Polly Creech
Monitoring Performers (Y0) - 2013	Atkins North America, Inc. 1616 East Millbrook Road, Suite 310 Raleigh, NC 27609 (919) 876-6888 Contact: Jim Cooper
Monitoring Performers (Y1-Y2) 2013-2014	Equinox Environmental Consultation and Design, Inc. 37 Haywood Street, Suite 100 Asheville, NC
Stream Monitoring POC	Hunter Terrell (828) 253-6856
Vegetation Monitoring POC	Hunter Terrell (828) 253-6857

Table 4. Project Baseline Information and Attributes					
601 North II Stream Restoration Site – Project No. 95025					
Project Information					
Project Name	601 North II Stream Restoration Site				
County	Union County				
Project Area (acres)	12.3				
Project Coordinates (latitude and longitude)	34.897274, -80.473416				
Project Watershed Summary Information					
Physiographic Province	Piedmont				
River Basin	Yadkin				
USGS Hydrologic Unit 8-digit	3040105				
USGS Hydrologic Unit 14-digit	3040105081010				
DWQ Sub-basin	3/7/2014				
Project Drainage Area (acres)	453				
Project Drainage Area Percent Impervious Area	<1%				
CGIA Land Use Classification	Cultivated, Managed Herbaceous Cover, Mixed Hardwood				
Reach Summary Information					
Parameters	Wicker Branch	Wicker Branch	Wicker Branch	UT to Wicker Branch	UT to Wicker Branch
	(Reach 1)	(Reach 2)	(Reach 3)	(Reach 4)	(Reach 5)
Length of reach (linear feet)	630	1356	414	826	534
Valley classification	VIII	VIII	VIII	VIII	VIII
Drainage area (acres)	169	286	365	85	88
NCDWQ stream identification score	23.5	35	35	23	23
NCDWQ Water Quality Classification	WS-V	WS-V	WS-V	WS-V	WS-V
Morphological Description (stream type)	F6	E1/C1	G4	B4	B4
Evolutionary trend	E-G-F	E-G-C-E	E-G	E-G-B	E-G-B
Underlying mapped soils	Cid channery silt loam (CmB)	Cid channery silt loam (CmB)	Cid channery silt loam (CmB)	Badin channery silty clay loam (BdB2), Cid channery silt loam (CmB)	Badin channery silty clay loam (BdB2), Cid channery silt loam (CmB)
Drainage class	Moderately well drained	Moderately well drained	Moderately well drained	BdB2: Well drained, CmB: Moderately well drained	BdB2: Well drained, CmB: Moderately well drained
Soil Hydric status	Not hydric	Not hydric	Not hydric	Not hydric	Not hydric
Valley Slope	0.0095	0.0098	0.0165	0.013	0.0124
FEMA classification	Project streams are not located within a FEMA regulated area				
Native vegetation community	N/A (cultivated land)	N/A (cultivated land)	Mesic Mixed Hardwood Forest	N/A (cultivated land)	N/A (cultivated land)
Percent composition of exotic invasive vegetation	0%	0%	60% (Chinese privet)	0%	0%
Wetland Summary Information					
Parameters	Wetland 1				
Size of Wetland (acres)	0.05				
Wetland Type	Palustrine emergent				
Mapped Soil Series	Cid channery silt loam (CmB)				
Drainage class	Moderately well drained				
Soil Hydric Status	Not hydric				
Source of Hydrology	Groundwater				
Hydrologic Impairment	NA				
Native vegetation community	N/A (cultivated land)				
Percent composition exotic invasive vegetation	0%				
Regulatory Considerations					
Regulation	Applicable?		Resolved?	Documentation	
Waters of the United States – Section 404	Yes		Yes	JD Notification / NWP27	
Waters of the United States – Section 401	Yes		Yes	401 Water Quality Certification	
Endangered Species Act	Yes		Yes	CE Documentation (Mitigation Plan, Appendix B)	
Historic Preservation Act	No		NA	CE Documentation (Mitigation Plan, Appendix B)	
Coastal Zone Management Act (CZMA)/ Coastal Area Management Act (CAMA)	No		NA	NA	
FEMA Floodplain Compliance	No		NA	FEMA Floodplain Checklist (Mitigation Plan, Appendix B)	
Essential Fisheries Habitat	No		NA	NA	

Appendix B

Visual Assessment Data

Figure 2. Integrated Current Condition Plan View





Prepared for	Project: 601 North II Current Condition Plan View Year 2 Monitoring Union County, North Carolina	Notes: 1) Base Map Data Provided by Akins North America, INC. 2) 2010 Aerial Photo	Prepared by
	Sheet 1 of 1		
	Date	Project Number	
	November 2014	NCEEP # 95925	

Table 5. Visual Stream Morphology Stability Assessment 601 North II / Project No. 95025 - Wicker Branch Reach 1 Assessed Length 660 feet										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run Units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting.			1	25	96%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate.	22	22			100%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth ≥ 1.6).	19	19			100%			
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).	19	19			100%			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run).	21	21			100%			
		2. Thalweg centering at downstream of meander bend (Glide).	21	21			100%			
	2. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0			
2. Undercut		Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.	0			0	100%	N/A	N/A	N/A
3. Mass Wasting		Bank slumping, calving, or collapse.	0			0	100%	N/A	N/A	N/A
Totals					0	0	100%	N/A	N/A	N/A
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	8	8			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	8	8			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	8	8			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	8	8			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio ≥ 1.6. Rootwads/logs providing some cover at base-flow.	8	8			100%			

N/A - Item does not apply.

Table 5 cont'd. Visual Stream Morphology Stability Assessment 601 North II / Project No. 95025 - Wicker Branch Reach 2 Assessed Length 1,775 feet										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run Units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting.			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate.	33	33			100%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6).	32	33			97%			
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).	33	33			100%			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run).	33	33			100%			
		2. Thalweg centering at downstream of meander bend (Glide).	33	33			100%			
	2. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			1	10			
2. Undercut		Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.	0			0	100%	N/A	N/A	N/A
3. Mass Wasting		Bank slumping, calving, or collapse.	0			0	100%	N/A	N/A	N/A
Totals					1	10	99%	N/A	N/A	N/A
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	13	13			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	13	13			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	13	13			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	13	13			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio \geq 1.6. Rootwads/logs providing some cover at base-flow.	13	13	100%					

N/A - Item does not apply.

Table 5 cont'd. Visual Stream Morphology Stability Assessment 601 North II / Project No. 95025 - Unnamed Tributary - Wicker Branch Reach 3 Assessed Length 273 feet										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run Units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting.			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate.	5	5			100%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6).	5	5			100%			
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).	5	5			100%			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run).	5	5			100%			
		2. Thalweg centering at downstream of meander bend (Glide).	5	5			100%			
	2. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0			
2. Undercut		Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.	0			0	100%	N/A	N/A	N/A
3. Mass Wasting		Bank slumping, calving, or collapse.	0			0	100%	N/A	N/A	N/A
Totals					0	0	100%	N/A	N/A	N/A
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	2	2			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	2	2			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	2	2			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	2	2			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio \geq 1.6. Rootwads/logs providing some cover at base-flow.	2	2	100%					

N/A - Item does not apply.

Table 5 cont'd. Visual Stream Morphology Stability Assessment 601 North II / Project No. 95025 - Unnamed Tributary - Wicker Branch Reach 5 Assessed Length 646 feet										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run Units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting.			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate.	18	18			100%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth ≥ 1.6).	19	19			100%			
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).	19	19			100%			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run).	19	19			100%			
		2. Thalweg centering at downstream of meander bend (Glide).	19	19			100%			
	2. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0			
2. Undercut		Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.	0			0	100%	N/A	N/A	N/A
3. Mass Wasting		Bank slumping, calving, or collapse.	0			0	100%	N/A	N/A	N/A
Totals					0	0	100%	N/A	N/A	N/A
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	9	9			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	9	9			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	9	9			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	9	9			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio ≥ 1.6. Rootwads/logs providing some cover at base-flow.	9	9			100%			

N/A - Item does not apply.

Table 6. Vegetation Condition Assessment 601 North II / Project No. 95025 Planted Acreage 12.3					
Vegetation Category	Definitions	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	N/A	0	0.00	0%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	N/A	0	0.00	0%
Totals			0	0.00	0%
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	N/A	0	0.00	0%
Cumulative Totals			0	0.00	0%
Easement Acreage 12.3					
Vegetation Category	Definitions	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern	Areas or points (if too small to render as polygons at map scale).	Cross Hatch (Red - Dense/Yellow - Present)	2	0.19	2%
5. Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale).	N/A	2	0.25	2%

Appendix B
Visual Assessment Data



601 North II – Permanent Photo Station 1
Looking Downstream



601 North II – Permanent Photo Station 2
Looking Downstream

Appendix B
Visual Assessment Data



601 North II – Permanent Photo Station 2
Looking Upstream



601 North II – Permanent Photo Station 3
Looking Upstream

Appendix B
Visual Assessment Data



601 North II – Permanent Photo Station 4
Looking Downstream



601 North II – Permanent Photo Station 5
Looking Downstream

Appendix B
Visual Assessment Data



601 North II – Permanent Photo Station 5
Looking Upstream



601 North II – Permanent Photo Station 6
Looking Downstream

Appendix B
Visual Assessment Data



601 North II -Permanent Photo Station 6
Looking Upstream

Appendix C

Vegetation Plot Data

Table 7. Vegetation Plot Criteria Attainment		
601 North II / Project No. 95025		
Vegetation Plot ID	Vegetation Survival Threshold Met?	Tract Mean
1	Yes	92%
2	Yes	
3	Yes	
4	Yes	
5	Yes	
6	Yes	
7	Yes	
8	Yes	
9	Yes	
10	Yes	
11	Yes	
12	No	



601 North II-Vegetation Monitoring Plot 1
September 30, 2014



601 North II-Vegetation Monitoring Plot 2
September 30, 2014



601 North II-Vegetation Monitoring Plot 3
September 30, 2014



601 North II-Vegetation Monitoring Plot 4
September 30, 2014



601 North II-Vegetation Monitoring Plot 5
September 30, 2014



601 North II-Vegetation Monitoring Plot 6
September 30, 2014



601 North II-Vegetation Monitoring Plot 7
September 30, 2014



601 North II-Vegetation Monitoring Plot 8
September 30, 2014



601 North II-Vegetation Monitoring Plot 9
September 30, 2014



601 North II-Vegetation Monitoring Plot 10
September 30, 2014



601 North II-Vegetation Monitoring Plot 11
September 30, 2014



601 North II-Vegetation Monitoring Plot 12
September 30, 2014


Table 8. CVS Vegetation Plot Metadata 601 North II / Project No. 95025	
Report Prepared By	Owen Carson
Date Prepared	10/1/2014 13:13
database name	601_N_II_MY2_A_2014.mdb
database location	Z:\ES\NRI&M\EBX Monitoring\601_N_II\601N-II-MY2-2014\Data\Veg
computer name	FIELDTECH3-PC
file size	37040128
DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT	
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Proj, planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
Proj, total stems	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
Planted Stems by Plot and Spp	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
ALL Stems by Plot and spp	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
PROJECT SUMMARY	
Project Code	95025
project Name	601 North II Stream Restoration Site
Description	Stream Restoration Site
River Basin	Yadkin-Pee Dee
length(ft)	4248
stream-to-edge width (ft)	350
area (sq m)	47348.22
Required Plots (calculated)	12
Sampled Plots	12

Table 9. Planted Total Stem Counts (Species by Plot with Annual Means)																																																													
EEP Project Code 95025. Project Name: 601 North II Stream Restoration Site																																																													
			Current Plot Data (MY2 2014)																								Annual Means																																		
Scientific Name	Common Name	Species Type	95925-01-0001			95925-01-0002			95925-01-0003			95925-01-0004			95925-01-0005			95925-01-0006			95925-01-0007			95925-01-0008			95925-01-0009			95925-01-0010			95925-01-0011			95925-01-0012			MY2 (2014)			MY1 (2013)			MY0 (2013)																
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T																				
Betula nigra	river birch	Tree	3	3	3	3	3	3	2	2	2	1	1	1	3	3	3	4	4	4				2	2	2	2	3	3	3	3	3	3	4	4	4	1	1	1	1	29	29	29	31	31	31	51	51	51												
Campsis radicans	trumpet creeper	Vine																																																											
Celtis laevigata	sugarberry	Tree																																																											
Cercis canadensis	eastern redbud	Tree										2	2	2	2	2	2							2	2	2					1	1	1																												
Fraxinus pennsylvanica	green ash	Tree	1	1	1												1	1	1	2	2	2	2	1	1	1	2	2	2							2	2	2	10	10	12	9	9	9	10	10	10														
Liquidambar styraciflua	sweetgum	Tree																																																											
Nyssa sylvatica	blackgum	Tree																																																											
Platanus occidentalis	American sycamore	Tree	1	1	1		4	4	4	2	2	2					5	5	5								2	2	2							2	2	2	21	21	21	22	22	22	19	19	19														
Platanus occidentalis var.	Sycamore, Plane-tree	Tree	1	1	1																																																								
Quercus michauxii	swamp chestnut oak	Tree	3	3	3		1	1	1				3	3	3	6	6	6	3	3	3	4	4	4	1	1	1					1	1	1	1	1	1																								
Quercus phellos	willow oak	Tree	1	1	1																																																								
Quercus rubra	northern red oak	Tree	1	1	1												1	1	1				1	1	1	3	3	3	2	2	2																														
Quercus velutina	black oak	Tree	1	1	1																																																								
Salix nigra	black willow	Tree																																																											
Stem count			12	12	12		8	8	9		9	9	9	11	11	11		14	14	16		15	15	16	13	13	14		9	9	9		8	8	17		8	8	8	8	8	10		6	6	6	6	121	121	137		139	139	139		191	191	193			
size (ares)			1			1			1			1			1			1			1			1			1			1			1			1			1			12			12			12													
size (ACRES)			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.30			0.30			0.30																
Species count			8	8	8		3	3	4		5	5	5		4	4	4		5	5	7		5	5	5	5		5	5	5		4	4	7		5	5	5		2	2	3		4	4	4		10	10	13		8	8	8		8	8	9			
Stems per ACRE			485.6	486	486		323.7	324	364		364.2	364	364		445.2	445	445		566.6	567	647		607	607	647		526	526.0913	566.5599		364.2171	364.2171	364.2171		323.7485	323.7485	687.9656		323.7485	323.7485	323.7485		323.7485	323.7485	404.6856		242.8114	242.8114	242.8114		408.058	408.058	462.0161		468.7609	468.7609	468.7609		644.1246	644.1246	650.8694

Exceeds requirements by 10%		
Exceeds requirements, but by less than 10%		
Fails to meet requirements, by less than 10%		
Fails to meet requirements by more than 10%		

Appendix D

Stream Survey Data



Left Descending Bank




Right Descending Bank



Upstream



Downstream



Left Descending Bank




Right Descending Bank



Upstream



Downstream



Left Descending Bank




Right Descending Bank



Upstream



Downstream



Left Descending Bank




Right Descending Bank



Upstream



Downstream



Left Descending Bank




Right Descending Bank



Upstream



Downstream



Left Descending Bank




Right Descending Bank



Upstream



Downstream



Left Descending Bank




Right Descending Bank



Upstream



Downstream



Left Descending Bank




Right Descending Bank



Upstream



Downstream



Left Descending Bank




Right Descending Bank



Upstream



Downstream



Left Descending Bank




Right Descending Bank





Upstream



Downstream









Appendix D
Stream Survey Data

601N II			
Cross Section 1 - Riffle			
Monitoring Year - 2014; MY2			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	90	85.7%	86%
0.062 - 0.125	0	0.0%	86%
0.125 - 0.25	0	0.0%	86%
0.25 - 0.5	0	0.0%	86%
0.5 - 1.0	0	0.0%	86%
1 - 2	1	1.0%	87%
2 - 4	0	0.0%	87%
4 - 8	1	1.0%	88%
8 - 16	0	0.0%	88%
16 - 32	0	0.0%	88%
32 - 64	5	4.8%	92%
64-128	4	3.8%	96%
128-256	3	2.9%	99%
256-512	1	1.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
Total	105	100%	100%
Summary Data			
D50		0.062	
D84		0.062	
D95		100	



Appendix D Stream Survey Data



Appendix D
Stream Survey Data

601N II			
Cross Section 2 - Pool			
Monitoring Year - 2014; MY2			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	78	74.3%	74%
0.062 - 0.125	0	0.0%	74%
0.125 - 0.25	0	0.0%	74%
0.25 - 0.5	0	0.0%	74%
0.5 - 1.0	0	0.0%	74%
1 - 2	18	17.1%	91%
2 - 4	0	0.0%	91%
4 - 8	6	5.7%	97%
8 - 16	2	1.9%	99%
16 - 32	0	0.0%	99%
32 - 64	1	1.0%	100%
64-128	0	0.0%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
Total	105	100%	100%
Summary Data			
D50		0.062	
D84		1.5	
D95		7	



Appendix D Stream Survey Data



Appendix D
Stream Survey Data

601N II			
Cross Section 3 - Riffle			
Monitoring Year - 2014; MY2			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	33	31.4%	31%
0.062 - 0.125	0	0.0%	31%
0.125 - 0.25	2	1.9%	33%
0.25 - 0.5	0	0.0%	33%
0.5 - 1.0	0	0.0%	33%
1 - 2	17	16.2%	50%
2 - 4	0	0.0%	50%
4 - 8	1	1.0%	50%
8 - 16	8	7.6%	58%
16 - 32	16	15.2%	73%
32 - 64	19	18.1%	91%
64-128	6	5.7%	97%
128-256	3	2.9%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
Total	105	100%	100%
Summary Data			
D50		6.9	
D84		44	
D95		110	



Appendix D Stream Survey Data



Appendix D
Stream Survey Data

601N II			
Cross Section 4 - Riffle			
Monitoring Year - 2014; MY2			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	59	56.2%	56%
0.062 - 0.125	0	0.0%	56%
0.125 - 0.25	0	0.0%	56%
0.25 - 0.5	0	0.0%	56%
0.5 - 1.0	1	1.0%	57%
1 - 2	9	8.6%	66%
2 - 4	0	0.0%	66%
4 - 8	1	1.0%	67%
8 - 16	7	6.7%	73%
16 - 32	9	8.6%	82%
32 - 64	12	11.4%	93%
64-128	7	6.7%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
Total	105	100%	100%
Summary Data			
D50		0.062	
D84		36	
D95		74	



Appendix D Stream Survey Data



Appendix D
Stream Survey Data

601N II			
Cross Section 5 - Pool			
Monitoring Year - 2014; MY2			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	98	93.3%	93%
0.062 - 0.125	0	0.0%	93%
0.125 - 0.25	0	0.0%	93%
0.25 - 0.5	0	0.0%	93%
0.5 - 1.0	0	0.0%	93%
1 - 2	0	0.0%	93%
2 - 4	0	0.0%	93%
4 - 8	1	1.0%	94%
8 - 16	3	2.9%	97%
16 - 32	2	1.9%	99%
32 - 64	1	1.0%	100%
64-128	0	0.0%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
Total	105	100%	100%
Summary Data			
D50		0.062	
D84		0.062	
D95		10	



Appendix D Stream Survey Data



Appendix D
Stream Survey Data

601N II			
Cross Section 6 - Riffle			
Monitoring Year - 2014; MY2			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	6	5.7%	6%
0.062 - 0.125	0	0.0%	6%
0.125 - 0.25	0	0.0%	6%
0.25 - 0.5	0	0.0%	6%
0.5 - 1.0	2	1.9%	8%
1 - 2	25	23.6%	31%
2 - 4	0	0.0%	31%
4 - 8	4	3.8%	35%
8 - 16	17	16.0%	51%
16 - 32	24	22.6%	74%
32 - 64	7	6.6%	80%
64-128	14	13.2%	93%
128-256	7	6.6%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
Total	106	100%	100%
Summary Data			
D50		15	
D84		75	
D95		140	



Appendix D Stream Survey Data



Appendix D
Stream Survey Data

601N II			
Cross Section 7 - Pool			
Monitoring Year - 2014; MY2			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	46	42.6%	43%
0.062 - 0.125	0	0.0%	43%
0.125 - 0.25	0	0.0%	43%
0.25 - 0.5	0	0.0%	43%
0.5 - 1.0	0	0.0%	43%
1 - 2	10	9.3%	52%
2 - 4	0	0.0%	52%
4 - 8	1	0.9%	53%
8 - 16	15	13.9%	67%
16 - 32	25	23.1%	90%
32 - 64	10	9.3%	99%
64-128	1	0.9%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
Total	108	100%	100%
Summary Data			
D50		1.7	
D84		27	
D95		42	



Appendix D Stream Survey Data



Appendix D
Stream Survey Data

601N II			
Cross Section 8 - Pool			
Monitoring Year - 2014; MY2			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	102	97.1%	97%
0.062 - 0.125	0	0.0%	97%
0.125 - 0.25	0	0.0%	97%
0.25 - 0.5	0	0.0%	97%
0.5 - 1.0	0	0.0%	97%
1 - 2	0	0.0%	97%
2 - 4	0	0.0%	97%
4 - 8	2	1.9%	99%
8 - 16	1	1.0%	100%
16 - 32	0	0.0%	100%
32 - 64	0	0.0%	100%
64-128	0	0.0%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
Total	105	100%	100%
Summary Data			
D50		0.062	
D84		0.062	
D95		0.062	



Appendix D Stream Survey Data



Appendix D
Stream Survey Data

601N II			
Cross Section 9 - Riffle			
Monitoring Year - 2014; MY2			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	49	44.5%	45%
0.062 - 0.125	0	0.0%	45%
0.125 - 0.25	1	0.9%	45%
0.25 - 0.5	0	0.0%	45%
0.5 - 1.0	0	0.0%	45%
1 - 2	11	10.0%	55%
2 - 4	0	0.0%	55%
4 - 8	1	0.9%	56%
8 - 16	8	7.3%	64%
16 - 32	15	13.6%	77%
32 - 64	17	15.5%	93%
64-128	8	7.3%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
Total	110	100%	100%
		Summary Data	
		D50	1.4
		D84	44
		D95	76

Appendix D Stream Survey Data



Appendix D
Stream Survey Data

601N II			
Cross Section 10 - Riffle			
Monitoring Year - 2014; MY2			
Bed Surface Material Particle Size Class (mm)	Number	% Individual	% Cumulative
0 - 0.062	21	19.4%	19%
0.062 - 0.125	0	0.0%	19%
0.125 - 0.25	0	0.0%	19%
0.25 - 0.5	0	0.0%	19%
0.5 - 1.0	1	0.9%	20%
1 - 2	15	13.9%	34%
2 - 4	1	0.9%	35%
4 - 8	0	0.0%	35%
8 - 16	9	8.3%	44%
16 - 32	12	11.1%	55%
32 - 64	22	20.4%	75%
64-128	18	16.7%	92%
128-256	9	8.3%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
Total	108	100%	100%
Summary Data			
D50		24	
D84		96	
D95		150	

Appendix D Stream Survey Data





Table 10. Baseline Stream Data Summary																									
601 North II Stream Restoration Site – EEP Contract No. 003991- Segment/Reach: Wicker Branch Reach 1 (Sta 0+00 – 6+60)																									
Parameter	Regional Curve			Pre-Existing Condition						Reference Reach Data (UT to Rays Fork)						Design			Monitoring Baseline						
Dimension and Substrate - Riffle	LL	UL	Eq.	Min	Mean	Med	Max	SD ⁵	n	Min	Mean	Med	Max	SD ⁵	n	Min	Mean	Max	Min	Mean	Med	Max	SD ⁵	n	
Bankfull Width (ft)	---	---	6.8	---	11.7	---	---	---	1	---	8.2	---	---	---	1	---	6.0	---	---	11.4	---	---	---	1	
Floodprone Width (ft)				---	15.6	---	---	---	1	---	105.0	---	---	---	1	25	30	35	---	59.7	---	---	---	1	
Bankfull Mean Depth (ft)	---	---	1.0	---	0.5	---	---	---	1	---	0.8	---	---	---	1	---	0.9	---	---	0.7	---	---	---	1	
¹ Bankfull Max Depth (ft)				---	0.8	---	---	---	1	---	2.2	---	---	---	1	---	1.2	---	---	1.3	---	---	---	1	
Bankfull Cross Sectional Area (ft ²)	---	---	8.8	---	5.5	---	---	---	1	---	6.3	---	---	---	1	---	5.5	---	---	7.9	---	---	---	1	
Width/Depth Ratio				---	24.9	---	---	---	1	---	10.6	---	---	---	1	---	6.5	---	---	16.6	---	---	---	1	
Entrenchment Ratio				---	1.3	---	---	---	1	---	12.8	---	---	---	1	4.2	5.0	5.8	---	5.2	---	---	---	1	
¹ Bank Height Ratio				---	2.6	---	---	---	1	---	1.0	---	---	---	1	---	1.0	---	---	1.0	---	---	---	1	
d50 (mm)				---	<2.0	---	---	---	1	---	6.5	---	---	---	1	16	24	32	---	28.7	---	---	---	1	
Profile																									
Riffle Length (ft)				The existing stream channel did not display riffle-pool sequencing due to historic dredging and straightening.						3.3	7.5	---	15.5	---	---	5.0	8.0	15.0	4.2	12.3	11.5	33.3	6.0	22	
Riffle Slope (ft/ft)										0.007	0.042	---	0.085	---	---	0.008	0.023	0.040	0.001	0.017	0.017	0.043	0.013	22	
Pool Length (ft)										9.0	13.0	---	19.0	---	---	9.0	13.0	19.0	4.7	10.8	10.4	20.0	4.2	20	
Pool Max depth (ft)										0.8	1.3	---	1.9	---	---	---	2.0	---	1.4	1.9	1.9	2.2	0.2	20	
Pool Spacing (ft)										14.0	21.0	---	32.0	---	---	14.0	30.0	65.0	18.4	30.7	26.9	57.8	10.0	19	
Pattern																									
Channel Beltwidth (ft)				The existing stream channel did not display plan form geometry due to historic dredging and straightening						12.0	19.0	---	23.0	---	---	12.0	19.0	26.0	13.4	20.1	20.2	29.7	4.0	21	
Radius of Curvature (ft)										10.0	16.0	---	39.0	---	---	12.0	18.0	39.0	14.4	17.9	16.4	27.7	3.9	23	
Rc:Bankfull width (ft/ft)										1.2	2.0	---	4.8	---	---	1.9	2.9	6.5	1.3	1.6	1.4	2.4	0.3	23	
Meander Wavelength (ft)										31.4	45.3	---	61.4	---	---	36.0	53.0	73.0	13.7	51.5	51.8	87.9	15.3	21	
Meander Width Ratio										1.5	2.3	---	2.8	---	---	2.0	3.1	4.4	1.2	4.5	4.5	7.7	1.3	21	
Substrate, bed, and transport parameters																									
⁴ d16 / d35 / d50 / d84 / d95 / dip / disp (mm)				<2	<2	<2	<2	<2	<2	6.3	10.6	17.3	57.9	113.9	76.0	123.0									
Reach Shear Stress (competency) lb/ft ²				---												0.5			0.4						
Max part size (mm) mobilized at bankfull				---												74.6			77.5						
Stream Power (transport capacity) W/m ²				---												1.6			1.0						
Additional Reach Parameters																									
Drainage Area (SM)				0.3						0.19															
Impervious Surface estimate (%)				<1						<1															
Rosgen Classification				F6						E4						E4			C4						
Bankfull Velocity (fps)	---	---	---	HEC-RAS: 2.8 (1.3-3.9)												HEC-RAS: 3.5 (3.3-4.1)			3.5						
Bankfull Discharge (cfs)	---	---	34.7	19.6																					
Valley length (ft)				610						240															
Channel Thalweg length (ft)				630						284						707			660						
Sinuosity (ft)				1.0						1.2						1.2			1.1						
BF slope (ft/ft)				0.009						0.016						0.008			0.009						
BEHI VL% / L% / M% / H% / VH% / E%				100	0	0	0	0	0	---	---	---	---	---	---										

Table 10 cont'd. Baseline Stream Data Summary																								
601 North II Stream Restoration Site – EEP Contract No. 003991- Segment/Reach: Wicker Branch Reach 2 (6+60-24+35)																								
Parameter	Regional Curve			Pre-Existing Condition						Reference Reach Data (UT to Rays Fork)						Design			Monitoring Baseline					
Dimension and Substrate - Riffle	LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Max	Min	Mean	Med	Max	SD	n
Bankfull Width (ft)	---	---	8.4	10.8	12.0	12.0	13.1	1.6	2	---	8.2	---	---	---	1	---	8.0	---	11.5	11.6	11.6	11.6	0.1	2
Floodprone Width (ft)				30.3	78.3	78.3	126.2	67.8	2	---	105.0	---	---	---	1	35.0	47.5	60.0	69.2	69.5	69.5	69.7	0.4	2
Bankfull Mean Depth (ft)	---	---	1.2	0.9	1.0	1.0	1.0	0.1	2	---	0.8	---	---	---	1	---	1.3	---	1.1	1.1	1.1	1.1	0.0	2
¹ Bankfull Max Depth (ft)				1.3	1.4	1.4	1.5	0.1	2	---	2.2	---	---	---	1	---	1.7	---	1.7	1.8	1.8	1.8	0.1	2
Bankfull Cross Sectional Area (ft ²)	---	---	12.5	10.5	11.1	11.1	11.7	0.8	2	---	6.3	---	---	---	1	---	10.5	---	12.1	12.6	12.6	13.0	0.6	2
Width/Depth Ratio				11.0	12.9	12.9	14.7	2.6	2	---	10.6	---	---	---	1	---	6.1	---	10.4	10.6	10.6	10.8	0.3	2
Entrenchment Ratio				2.3	7.0	7.0	11.7	6.6	2	---	12.8	---	---	---	1	4.3	5.9	7.5	6.0	6.0	6.0	6.0	0.0	2
¹ Bank Height Ratio				1.3	1.6	1.6	1.8	0.4	2	---	1.0	---	---	---	1	---	1.0	---	1.0	1.0	1.0	1.0	0.0	2
d50 (mm)					23.0				1	---	17.3	---	---	---	1	16.0	24.0	32.0	19.3	21.4	21.4	23.5	3.0	2
Profile																								
Riffle Length (ft)				The existing stream channel did not display riffle-pool sequencing due to historic dredging and straightening.						3.3	7.5	---	15.5	---	---	5.0	15.0	25.0	6.3	17.3	18.1	38.7	7.5	33
Riffle Slope (ft/ft)										0.0073	0.0422	---	0.085	---	---	0.005	0.016	0.03	0.001	0.017	0.013	0.062	0.013	33
Pool Length (ft)										9.0	13.0	---	19.0	---	---	5.0	22.0	40.0	6.1	24.2	23.7	62.0	11.9	33
Pool Max depth (ft)										0.8	1.3	---	1.9	---	---	---	2.8	---	1.7	2.9	2.8	3.8	0.4	33
Pool Spacing (ft)										14.0	21.0	---	32.0	---	---	30.0	52.0	80.0	25.5	53.6	53.2	103.3	19.5	32
Pattern																								
Channel Beltwidth (ft)				The existing stream channel did not display plan form geometry due to historic dredging and straightening						12.0	19.0	---	23.0	---	---	16.0	33.0	50.0	18.3	31.1	30.6	49.5	8.8	24
Radius of Curvature (ft)										10.0	16.0	---	39.0	---	---	21.0	38.0	67.0	28.3	40.2	37.8	61.8	10.1	28
Rc:Bankfull width (ft/ft)										1.2	2.0	---	4.8	---	---	2.6	4.8	8.4	2.4	3.5	3.3	5.3	0.9	28
Meander Wavelength (ft)										31.4	45.3	---	61.4	---	---	61.0	104.0	148.0	13.7	114.4	113.3	226.5	46.9	24
Meander Width Ratio										1.5	2.3	---	2.8	---	---	1.9	3.7	5.7	1.2	9.9	9.8	19.5	4.0	24
Substrate, bed, and transport parameters																								
⁴ d16 / d35 / d50 / d84 / d95 / dip / disp (mm)				2.9	9.2	23.0	75.8	92.4	100.0	68.	6.3	10.6	17.3	57.9	113.	76.0	123.0							
Reach Shear Stress (competency) lb/f ²				0.5												0.7			0.5					
Max part size (mm) mobilized at bankfull				88.0												116.9			91.3					
Stream Power (transport capacity) W/m ²				2.3												3.2			1.8					
Additional Reach Parameters																								
Drainage Area (SM)				0.5						0.19														
Impervious Surface estimate (%)				<1						<1														
Rosgen Classification				E1/C1						E4						E4			E4					
Bankfull Velocity (fps)	---	---	---	HEC-RAS: 2.7 (1.2-5.2)												HEC-RAS: 4.3 (3.3-5.1)			4.0 (XS6) – 4.1 (XS9)					
Bankfull Discharge (cfs)	---	---	50.1	48.5																				
Valley length (ft)				1400						240									1550					
Channel Thalweg length (ft)				1356						284						1653			1775					
Sinuosity (ft)				1.0						1.2						1.2			1.2					
BF slope (ft/ft)				0.009						0.016						0.009			0.007					
BEHI VL% / L% / M% / H% / VH% / E%				7	0	0	48	10	35	---	---	---	---	---	---									

Table 10 cont'd. Baseline Stream Data Summary																										
601 North II Stream Restoration Site – EEP Contract No. 003991- Segment/Reach: Wicker Branch Reach 3 (24+35-27+08)																										
Parameter	Regional Curve			Pre-Existing Condition						Reference Reach Data (UT to Rays						Design			Monitoring Baseline							
Dimension and Substrate - Riffle	LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Max	Min	Mean	Med	Max	SD	n		
Bankfull Width (ft)	---	---	9.3	---	10.0	---	---	---	1	---	8.2	---	---	---	1	---	10.0	---	---	---	---	---	---	---		
Floodprone Width (ft)				---	11.9	---	---	---	1	---	105.0	---	---	---	1	40.0	55.0	70.0	---	---	---	---	---	---		
Bankfull Mean Depth (ft)	---	---	1.3	---	1.4	---	---	---	1	---	0.8	---	---	---	1	---	1.4	---	---	---	---	---	---	---		
¹ Bankfull Max Depth (ft)				---	1.9	---	---	---	1	---	2.2	---	---	---	1	---	1.8	---	---	---	---	---	---	---		
Bankfull Cross Sectional Area (ft ²)	---	---	14.6	---	14.1	---	---	---	1	---	6.3	---	---	---	1	---	14.1	---	---	---	---	---	---	---		
Width/Depth Ratio				---	7.0	---	---	---	1	---	10.6	---	---	---	1	---	7.1	---	---	---	---	---	---	---		
Entrenchment Ratio				---	1.2	---	---	---	1	---	12.8	---	---	---	1	4.0	5.5	7.0	---	---	---	---	---	---		
¹ Bank Height Ratio				---	2.0	---	---	---	1	---	1.0	---	---	---	1	---	1.0	---	---	---	---	---	---	---		
d50 (mm)				---	8.0	---	---	---	1	---	17.3	---	---	---	1	16.0	24.0	32.0	---	---	---	---	---	---		
Profile																										
Riffle Length (ft)				The existing stream channel did not display riffle-pool sequencing due to historic dredging and straightening.						3.3	7.5	---	15.5	---	---	10.0	20.0	30.0	---	---	---	---	---	---		
Riffle Slope (ft/ft)										0.007	0.0422	---	0.0854	---	---	0.009	0.016	0.03	---	---	---	---	---			
Pool Length (ft)										9.0	13.0	---	19.0	---	---	5.0	24.0	50.0	---	---	---	---	---			
Pool Max depth (ft)										0.8	1.3	---	1.9	---	---	---	3.0	---	---	---	---	---				
Pool Spacing (ft)										14.0	21.0	---	32.0	---	---	30.0	61.0	95.0	---	---	---	---	---			
Pattern																										
Channel Beltwidth (ft)				The existing stream channel did not display plan form geometry due to historic dredging and straightening						12.0	19.0	---	23.0	---	---	23.0	41.0	57.0	---	---	---	---	---	---		
Radius of Curvature (ft)										10.0	16.0	---	39.0	---	---	30.0	37.0	40.0	---	---	---	---	---			
Rc:Bankfull width (ft/ft)										1.2	2.0	---	4.8	---	---	3.0	3.7	4.0	---	---	---	---	---			
Meander Wavelength (ft)										31.4	45.3	---	61.4	---	---	112.0	127.0	142.0	---	---	---	---	---			
Meander Width Ratio										1.5	2.3	---	2.8	---	---	2.3	4.1	5.7	---	---	---	---	---	---		
Substrate, bed, and transport parameters																										
⁴ d16 / d35 / d50 / d84 / d95 / dip / disp (mm)				2.0	5.2	8.0	20.3	29.7	34.0	45.0	6.3	10.6	17.3	57.9	113.9	76.0	123.0									
Reach Shear Stress (competency) lb/ft ²				0.75												0.73			---							
Max part size (mm) mobilized at bankfull				123												120			---							
Stream Power (transport capacity) W/m ²				3.7												3.6			---							
Additional Reach Parameters																										
Drainage Area (SM)				0.6						0.19																
Impervious Surface estimate (%)				<1						<1																
Rosgen Classification				G4						E4						E4			---							
Bankfull Velocity (fps)	---	---	---	HEC-RAS: 3.6 (2.4-4.8)						---						HEC-RAS: 4.0 (3.2-4.7)			---							
Bankfull Discharge (cfs)	---	---	59.4	69.2																						
Valley length (ft)				360						240									235							
Channel Thalweg length (ft)				414						284						470			273							
Sinuosity (ft)				1.2						1.2						1.2			1.2							
BF slope (ft/ft)				0.009						0.016						0.008			---							
BEHI VL% / L% / M% / H% / VH% / E%				0	0	0	0	0	100	---	---	---	---	---	---											

Table 10 cont'd. Baseline Stream Data Summary																								
601 North II Stream Restoration Site – EEP Contract No. 003991- Segment/Reach: UT to Wicker Branch Reach 5 (8+40-14+86)																								
Parameter	Regional Curve			Pre-Existing Condition						Reference Reach Data (UT to Rays						Design			Monitoring Baseline					
Dimension and Substrate - Riffle	LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Max	Min	Mean	Med	Max	SD	n
Bankfull Width (ft)	---	---	5.1	---	8.6	---	---	---	1	---	8.2	---	---	---	---	---	6.0	---	---	11.0	---	---	---	1
Floodprone Width (ft)				---	12.4	---	---	---	1	---	105.0	---	---	---	---	20.0	25.0	30.0	---	65.5	---	---	---	1
Bankfull Mean Depth (ft)	---	---	0.8	---	0.6	---	---	---	1	---	0.8	---	---	---	---	---	0.9	---	---	0.8	---	---	---	1
¹ Bankfull Max Depth (ft)				---	0.9	---	---	---	1	---	2.2	---	---	---	---	---	1.2	---	---	1.3	---	---	---	1
Bankfull Cross Sectional Area (ft ²)	---	---	5.6	---	5.4	---	---	---	1	---	6.3	---	---	---	---	---	5.5	---	---	8.5	---	---	---	1
Width/Depth Ratio				---	13.7	---	---	---	1	---	10.6	---	---	---	---	---	6.5	---	---	14.1	---	---	---	1
Entrenchment Ratio				---	1.4	---	---	---	1	---	12.8	---	---	---	---	3.3	4.1	5.0	---	6.0	---	---	---	1
¹ Bank Height Ratio				---	2.3	---	---	---	1	---	1.0	---	---	---	---		1.0		---	1.0	---	---	---	1
d50 (mm)				---	49.4	---	---	---	1	---	17.3	---	---	---	---	16.0	24.0	32.0	---	25.7	---	---	---	1
Profile*																								
Riffle Length (ft)				The existing stream channel did not display riffle-pool sequencing due to historic dredging and straightening.						3.3	7.5	---	15.5	---	---	5.0	10.0	15.0	5.1	12.8	12.4	23.2	4.5	16
Riffle Slope (ft/ft)										0.0073	0.0422	---	0.0854	---	---	0.010	0.025	0.060	0.001	0.016	0.016	0.035	0.010	16
Pool Length (ft)										9.0	13.0	---	19.0	---	---	4.0	12.0	27.0	3.2	12.4	12.3	29.5	6.3	18
Pool Max depth (ft)										0.8	1.3	---	1.9	---	---	---	2.0	---	1.6	2.2	2.3	2.6	0.3	18
Pool Spacing (ft)										14.0	21.0	---	32.0	---	---	20.0	30.0	45.0	14.5	30.2	31.7	42.2	6.9	17
Pattern																								
Channel Beltwidth (ft)				The existing stream channel did not display plan form geometry due to historic dredging and straightening						12.0	19.0	---	23.0	---	---	13.0	20.0	28.0	15.7	24.3	25.6	29.8	4.7	18
Radius of Curvature (ft)										10.0	16.0	---	39.0	---	---	12.0	17.0	30.0	12.3	19.9	18.8	31.4	5.8	19
Rc:Bankfull width (ft/ft)										1.2	2.0	---	4.8	---	---	2.0	2.8	5.0	1.1	1.8	1.7	2.9	0.5	19
Meander Wavelength (ft)										31.4	45.3	---	61.4	---	---	46.0	55.0	81.0	23.3	54.3	52.3	88.5	15.6	18
Meander Width Ratio										1.5	2.3	---	2.8	---	---	2.1	3.3	4.6	2.1	4.9	4.8	8.0	1.4	18
Substrate, bed, and transport parameters																								
⁴ d16 / d35 / d50 / d84 / d95 / dip / disp (mm)				10.6	23.6	49.4	75.3	82.7	86.0	78.0	6.3	10.	17.3	57.9	113.9	76.0	123.0							
Reach Shear Stress (competency) lb/f ²				0.50												0.6			0.6					
Max part size (mm) mobilized at bankfull				91.0												107.0			107.0					
Stream Power (transport capacity) W/m ²				2.1												2.6			1.4					
Additional Reach Parameters																								
Drainage Area (SM)				0.2						0.19														
Impervious Surface estimate (%)				<1						<1														
Rosgen Classification				B4						E4						E4			C4					
Bankfull Velocity (fps)	---	---	---	HEC-RAS: 3.0 (2.0-4.0)												HEC-RAS: 4.4 (3.8-5.1)			3.9					
Bankfull Discharge (cfs)	---	---	22.7	23.1																				
Valley length (ft)				530						240														
Channel Thalweg length (ft)				534						284						646			646					
Sinuosity (ft)				1.0						1.2						1.2			1.2					
BF slope (ft/ft)				0.012						0.016						0.011			0.011					
BEHI VL% / L% / M% / H% / VH% / E%				34	25	17	24	0	0	---	---	---	---	---	---									

Table 11a. Baseline Morphology & Hydraulic Monitoring Summary 601 North II / Project No. 95025																														
	Cross-Section 1 (Riffle) UT to Wicker (Reach 4)						Cross-Section 2 (Pool) UT to Wicker (Reach 5)						Cross-Section 3 (Riffle) UT to Wicker (Reach 5)						Cross-Section 4 ¹ (Riffle) Wicker (Reach 1)						Cross-Section 5 ¹ (Pool) Wicker (Reach 1)					
Dimension	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
Record Elevation (datum) Used	616.5	616.5	616.5				604.0	604.0	604.0				603.9	603.9	603.9				604.5	604.5	604.5				604.4	604.4	604.4			
Bankfull Width (ft)	8.9	8.3	8.0				17.6	15.4	17.1				11.0	10.8	10.8				11.4	12.5	12.3				14.2	15.4	15.5			
Floodprone Width (ft)	23.1	>23	>23				64.1	>100	>100				65.5	>100	>100				59.7	>100	>100				65.6	>100	>100			
Bankfull Mean Depth (ft)	0.5	0.5	0.5				0.7	0.9	1.0				0.8	0.9	0.9				0.7	0.6	0.8				0.8	0.8	0.8			
Bankfull Max Depth (ft)	0.7	0.7	0.8				1.7	1.8	2.1				1.3	1.3	1.3				1.3	1.1	1.2				1.8	1.7	1.8			
Bankfull Cross Sectional Area (ft ²)	4.2	4.1	3.9				12.8	13.6	16.4				8.5	8.5	9.5				7.9	7.2	8.2				11.5	6.1	9.4			
Bankfull Width/Depth Ratio	18.5	16.9	16.4				24.5	17.5	17.8				14.1	14.6	12.3				16.6	21.7	18.1				17.6	19.3	19.9			
Bankfull Entrenchment Ratio	2.6	>2.8	>2.9				3.6	>6.5	>5.9				6.0	>9	>9.2				5.2	>8	>8.1				4.6	>6.5	>6.5			
Bankfull Bank Height Ratio	1.0	1.0	1.0				1.0	1.0	1.0				1.0	1.0	1.0				1.0	1.0	1.0				1.0	1.0	1.0			
Cross Sectional Area between End Pins (ft ²)	-	120.4	120.4				-	107	107				-	80.7	80.7				-	49.6	49.6				-	31.8	31.8			
d50 (mm)	-	0.062	0.062				-	0.062	0.062				-	4.9	6.9				-	0.06	0.062				-	0.062	0.062			
	Cross-Section 6 (Riffle) Wicker (Reach 2)						Cross-Section 7 (Pool) Wicker (Reach 2)						Cross-Section 8 (Pool) Wicker (Reach 2)						Cross-Section 9 (Riffle) Wicker (Reach 2)						Cross-Section 10 (Riffle) Wicker (Reach 3)					
Dimension	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
Record Elevation (datum) Used	596.2	596.2	596.2				596.1	596.1	596.1				591.3	591.3	591.3				591.0	591.0	591.0				-	587.8	587.8			
Bankfull Width (ft)	11.5	11.9	11.8				12.8	12.8	12.9				12.7	13.3	13.4				11.6	11.5	11.3				-	12.0	11.8			
Floodprone Width (ft)	69.2	>90	>90				69.5	>125	>125				69.5	>200	>200				69.7	>200	>200				-	>200	>200			
Bankfull Mean Depth (ft)	1.1	1.0	1.1				1.8	1.9	2.0				1.6	1.7	1.8				1.1	1.1	1.1				-	1.2	1.2			
Bankfull Max Depth (ft)	1.7	1.7	1.9				3.2	3.2	3.2				2.9	3.1	3.2				1.8	1.7	1.8				-	1.7	1.7			
Bankfull Cross Sectional Area (ft ²)	12.1	12.0	12.9				23.2	24.2	25.5				19.9	22.9	23.5				13.0	12.3	12.4				-	14.4	14.0			
Bankfull Width/Depth Ratio	10.8	11.8	10.8				7.0	6.8	6.5				8.1	7.8	7.6				10.4	10.7	10.2				-	9.9	9.9			
Bankfull Entrenchment Ratio	6.0	>7.5	>7.6				5.4	>9.8	>9.7				5.5	>15	>14.9				6.0	>17.5	>17.8				-	>16.7	>17			
Bankfull Bank Height Ratio	1.0	1.0	1.0				1.0	1.0	1.0				1.0	1.0	1.0				1.0	1.0	1.0				-	1.0	1.0			
Cross Sectional Area between End Pins (ft ²)	-	83.0	83.0				-	105.2	105.2				-	41.2	41.2				-	23.4	23.4				-	39.5	39.5			
d50 (mm)	-	0.062	15				-	0.062	1.7				-	0.062	0.062				-	0.06	1.4				-	24	24			

N/A - Item does not apply.

¹MY1 data updated to show corrected bankfull width, W/D ratio, and entrenchment ratio calculations.

Table 11b. Monitoring Data - Stream Reach Data Summary 601 North II - Wicker Branch Reach 1 (630 feet)																																					
Parameter	Baseline						MY - 1 ¹ , ^						MY - 2 ¹						MY - 3						MY - 4						MY - 5						
Dimension & Substrate - Riffle	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	
Bankfull Width (ft)	-	11.4	-	-	-	1	-	12.5	-	-	-	1	-	12.3	-	-	-	-																			
Floodprone Width (ft)	-	59.7	-	-	-	1	-	>100	-	-	-	1	-	>100	-	-	-	-																			
Bankfull Mean Depth (ft)	-	0.7	-	-	-	1	-	0.6	-	-	-	1	-	0.8	-	-	-	-																			
Bankfull Max Depth (ft)	-	1.3	-	-	-	1	-	1.1	-	-	-	1	-	1.2	-	-	-	-																			
Bankfull Cross-Sectional Area (ft ²)	-	7.9	-	-	-	1	-	7.2	-	-	-	1	-	8.2	-	-	-	-																			
Width/Depth Ratio	-	16.6	-	-	-	1	-	21.7	-	-	-	1	-	18.1	-	-	-	-																			
Entrenchment Ratio	-	5.2	-	-	-	1	-	>8	-	-	-	1	-	>8.1	-	-	-	-																			
Bank Height Ratio	-	1.0	-	-	-	1	-	1.0	-	-	-	1	-	1.0	-	-	-	-																			
Profile																																					
Riffle Length (ft)	4.2	12.3	11.5	33.3	6.0	22.0	3.3	6.9	6.3	11.0	2.1	18	1.9	7.8	7.3	12.9	3.3	19																			
Riffle Slope (ft/ft)	0.001	0.017	0.017	0.043	0.0	22	-	-	-	-	-	-	-	-	-	-	-	-																			
Pool Length (ft)	4.7	10.8	10.4	20.0	4.2	20	7.3	14.1	12.0	37.6	6.8	19	6.9	12.3	12.0	19.0	3.5	20																			
Pool Max Depth (ft)	1.4	1.9	1.9	2.2	0.2	20	1.1	1.6	1.6	2.0	0.3	19	1.3	1.7	1.7	2.2	0.2	21																			
Pool Spacing (ft)	13.4	30.7	26.9	57.8	10.0	19	16.4	27.7	26.9	41.8	7.0	19	8.9	26.0	25.8	38.0	7.2	20																			
Pattern																																					
Channel Belt Width (ft)	13.4	20.1	20.2	29.7	4.00	21																															
Radius of Curvature (ft)	14.4	17.9	16.4	27.7	3.90	23																															
Rc: Bankfull Width (ft/ft)	1.30	1.60	1.40	2.40	0.3	23																															
Meander Wavelength (ft)	13.7	51.5	51.8	87.9	15.30	21																															
Meander Width Ratio	1.2	4.5	4.5	7.7	1.30	21																															
Additional Reach Parameters																																					
Rosgen Classification	C4						C4						C4																								
Channel Thalweg Length (ft)	660						557						562																								
Sinuosity (ft)	1.1						1.1						1.1																								
Water Surface Slope (Channel) (ft/ft)	-						-						-																								
Bankfull Slope (ft/ft)	0.0090						0.0094						0.0093																								
Ri% / Ru% / P% / G% / S%	-	-	-	-	-		24%	10%	52%	14%	0%		28%	8%	46%	18%	1%																				

N/A - Information does not apply.
Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step
*Percentages based on riffle and pool pebble counts.
¹No water present at time of survey; MY1 and MY2 profile values based on bedform only.
^Mean bankfull width, W/D ratio, entrenchment ratio updated to reflect accurate calculations.

Table 11b. Monitoring Data - Stream Reach Data Summary 601 North II - Wicker Branch Reach 2 (1356 feet)																																				
Parameter	Baseline						MY - 1 ¹						MY - 2 ¹						MY - 3						MY - 4						MY - 5					
Dimension & Substrate - Riffle	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
Bankfull Width (ft)	11.5	11.6	11.6	11.6	0.1	2	11.5	11.7	11.7	11.9	0.28	2	11.3	11.6	11.6	11.8	0.4	2																		
Floodprone Width (ft)	69.2	69.5	69.5	69.7	0.4	2	90	145	145	200	78	2	90	145	145	200	77.8	2																		
Bankfull Mean Depth (ft)	1.1	1.1	1.1	1.1	0	2	1.0	1.0	1.0	1.1	0.04	2	1.1	1.1	1.1	1.1	0	2																		
Bankfull Max Depth (ft)	1.7	1.8	1.8	1.8	0.1	2	1.7	1.7	1.7	1.7	0.02	2	1.8	1.9	1.9	1.9	0.07	2																		
Bankfull Cross-Sectional Area (ft ²)	12.1	12.6	12.6	13.0	0.6	2	12.0	12.2	12.2	12.3	0.21	2	12.4	12.7	12.7	12.9	0.35	2																		
Width/Depth Ratio	10.4	10.6	10.6	10.8	0.3	2	10.7	11.3	11.3	11.8	0.78	2	10.2	10.5	10.5	10.8	0.42	2																		
Entrenchment Ratio	6.0	6.0	6.0	6.0	0	2	7.5	12.5	12.5	17.5	7.07	2	7.6	12.7	12.7	17.8	7.2	2																		
Bank Height Ratio	19.3	21.4	21.4	23.5	3	2	1.0	1.0	1.0	1.0	0	2	1.0	1.0	1.0	1.0	0	2																		
Profile																																				
Riffle Length (ft)	6.3	17.3	18.1	38.7	7.5	33	8.1	17.1	15.7	32.9	7.0	31	6.8	16.1	15.2	30.7	6.8	31																		
Riffle Slope (ft/ft)	0.001	0.017	0.013	0.062	0.013	33	-	-	-	-	-	-	-	-	-	-	-	-																		
Pool Length (ft)	6.1	24.2	23.7	62.0	11.9	33.0	12.6	29.2	26.2	57.3	11.3	33	13.7	29.4	25.4	65.0	11.7	33																		
Pool Max Depth (ft)	1.7	2.9	2.8	3.8	0.4	33.0	1.4	2.8	2.8	3.8	0.5	33	1.7	3.0	3.0	3.7	0.4	33																		
Pool Spacing (ft)	25.5	53.6	53.2	103.3	19.5	33.0	24.4	54.0	52.2	112.6	18.3	32	20.1	53.1	48.1	113.5	20.0	32																		
Pattern																																				
Channel Belt Width (ft)	18.3	31.1	30.6	49.5	8.8	24																														
Radius of Curvature (ft)	28.3	40.2	37.8	61.8	10.1	28																														
Rc: Bankfull Width (ft/ft)	2.40	3.50	3.30	5.30	0.9	28																														
Meander Wavelength (ft)	13.7	114.4	113.3	226.5	46.9	24																														
Meander Width Ratio	1.2	9.9	9.8	19.5	4.0	24																														
Additional Reach Parameters																																				
Rosgen Classification	E4						E4						E4																							
Channel Thalweg Length (ft)	1,775						1,777						1,779																							
Sinuosity (ft)	1.2						1.2						1.2																							
Water Surface Slope (Channel) (ft/ft)	-						-						-																							
Bankfull Slope (ft/ft)	0.0070						0.0071						0.0070																							
Ri% / Ru% / P% / G% / S%	-	-	-	-	-		31%	2%	57%	9%	0%		28%	3%	55%	13%	0%																			

N/A - Information does not apply.

Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step

*Percentages based on riffle and pool pebble counts.

¹No water present at time of survey; MY1 and MY2 profile values based on bedform only.

Table 11b. Monitoring Data - Stream Reach Data Summary 601 North II- Wicker Branch Reach 3 (414 feet)																																				
Parameter	Baseline ²						MY - 1 ¹						MY - 2 ¹						MY - 3						MY - 4						MY - 5					
Dimension & Substrate - Riffle	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
Bankfull Width (ft)	-	-	-	-	-	-	-	12.0	-	-	-	1	-	11.8	-	-	-	1																		
Floodprone Width (ft)	-	-	-	-	-	-	-	>200	-	-	-	1	-	>200	-	-	-	1																		
Bankfull Mean Depth (ft)	-	-	-	-	-	-	-	1.2	-	-	-	1	-	1.2	-	-	-	1																		
Bankfull Max Depth (ft)	-	-	-	-	-	-	-	1.7	-	-	-	1	-	1.7	-	-	-	1																		
Bankfull Cross-Sectional Area (ft ²)	-	-	-	-	-	-	-	14.4	-	-	-	1	-	14.0	-	-	-	1																		
Width/Depth Ratio	-	-	-	-	-	-	-	9.9	-	-	-	1	-	9.9	-	-	-	1																		
Entrenchment Ratio	-	-	-	-	-	-	-	>16.7	-	-	-	1	-	>17	-	-	-	1																		
Bank Height Ratio	-	-	-	-	-	-	-	1.0	-	-	-	1	-	1.0	-	-	-	1																		
Profile																																				
Riffle Length (ft)	-	-	-	-	-	-	-	27.6	-	-	-	1	-	31.7	-	-	-	1																		
Riffle Slope (ft/ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-																		
Pool Length (ft)	-	-	-	-	-	-	-	29.0	-	-	-	1	-	25.7	-	-	-	1																		
Pool Max Depth (ft)	-	-	-	-	-	-	-	2.7	-	-	-	1	-	3.0	-	-	-	1																		
Pool Spacing (ft)	-	-	-	-	-	-	-	-	-	-	-	0	-	-	-	-	-	0																		
Pattern																																				
Channel Belt Width (ft)	-	-	-	-	-	-																														
Radius of Curvature (ft)	-	-	-	-	-	-																														
Rc: Bankfull Width (ft/ft)	-	-	-	-	-	-																														
Meander Wavelength (ft)	-	-	-	-	-	-																														
Meander Width Ratio	-	-	-	-	-	-																														
Additional Reach Parameters																																				
Rosgen Classification	-						E4						E4																							
Channel Thalweg Length (ft)	-						80						79																							
Sinuosity (ft)	-						1.17						1.18																							
Water Surface Slope (Channel) (ft/ft)	-						NA						N/A																							
Bankfull Slope (ft/ft)	-						0.0073						0.0070																							
Ri% / Ru% / P% / G% / S%	-	-	-	-	-		44%	-	46%	10%	-		51%	-	41%	8%	-																			

N/A - Information does not apply.
Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step
*Percentages based on riffle and pool pebble counts.
¹No water present at time of survey; MY1 and MY2 profile values based on bedform only.
²Reach 3 cross-section was added during MY1; no data available for MY0

Table 11b. Monitoring Data - Stream Reach Data Summary 601 North II - UT to Wicker Branch Reach 4 (826 feet)																																				
Parameter	Baseline						MY - 1						MY - 2						MY - 3						MY - 4						MY - 5					
Dimension & Substrate - Riffle	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
Bankfull Width (ft)	-	8.9	-	-	-	1	-	8.3	-	-	-	1	-	8.0	-	-	-	1																		
Floodprone Width (ft)	-	23.1	-	-	-	1	-	>23	-	-	-	1	-	>23	-	-	-	1																		
Bankfull Mean Depth (ft)	-	0.5	-	-	-	1	-	0.5	-	-	-	1	-	0.5	-	-	-	1																		
Bankfull Max Depth (ft)	-	0.7	-	-	-	1	-	0.7	-	-	-	1	-	0.8	-	-	-	1																		
Bankfull Cross-Sectional Area (ft ²)	-	4.2	-	-	-	1	-	4.1	-	-	-	1	-	3.9	-	-	-	1																		
Width/Depth Ratio	-	18.5	-	-	-	1	-	16.9	-	-	-	1	-	16.4	-	-	-	1																		
Entrenchment Ratio	-	2.6	-	-	-	1	-	>2.8	-	-	-	1	-	>2.9	-	-	-	1																		
Bank Height Ratio	-	1.0	-	-	-	1	-	1.0	-	-	-	1	-	1.0	-	-	-	1																		
Profile																																				
Riffle Length (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-																		
Riffle Slope (ft/ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-																		
Pool Length (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-																		
Pool Max Depth (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-																		
Pool Spacing (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-																		
Pattern																																				
Channel Belt Width (ft)	-	-	-	-	-	-																														
Radius of Curvature (ft)	-	-	-	-	-	-																														
Rc: Bankfull Width (ft/ft)	-	-	-	-	-	-																														
Meander Wavelength (ft)	-	-	-	-	-	-																														
Meander Width Ratio	-	-	-	-	-	-																														
Additional Reach Parameters																																				
Rosgen Classification	-						-						-																							
Channel Thalweg Length (ft)	-						-						-																							
Sinuosity (ft)	-						-						-																							
Water Surface Slope (Channel) (ft/ft)	-						-						-																							
Bankfull Slope (ft/ft)	-						-						-																							
Ri% / Ru% / P% / G% / S%	-	-	-	-	-		-	-	-	-	-		-	-	-	-	-																			

N/A - Information does not apply.
Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step
*Percentages based on riffle and pool pebble counts.

Table 11b. Monitoring Data - Stream Reach Data Summary 601 North II -UT to Wicker Branch Reach 5 (534 feet)																																				
Parameter	Baseline						MY - 1 ^{1,^}						MY - 2 ¹						MY - 3						MY - 4						MY - 5					
Dimension & Substrate - Riffle	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
Bankfull Width (ft)	-	11.0	-	-	-	-	-	11.1	-	-	-	1	-	10.8	-	-	-	1																		
Floodprone Width (ft)	-	65.5	-	-	-	-	-	>100	-	-	-	1	-	>100	-	-	-	1																		
Bankfull Mean Depth (ft)	-	0.8	-	-	-	-	-	0.8	-	-	-	1	-	0.9	-	-	-	1																		
Bankfull Max Depth (ft)	-	1.3	-	-	-	-	-	1.3	-	-	-	1	-	1.3	-	-	-	1																		
Bankfull Cross-Sectional Area (ft ²)	-	8.5	-	-	-	-	-	8.5	-	-	-	1	-	9.5	-	-	-	1																		
Width/Depth Ratio	-	14.1	-	-	-	-	-	14.6	-	-	-	1	-	12.3	-	-	-	1																		
Entrenchment Ratio	-	6.0	-	-	-	-	-	>9	-	-	-	1	-	>9.2	-	-	-	1																		
Bank Height Ratio	-	1.0	-	-	-	-	-	1.0	-	-	-	1	-	1.0	-	-	-	1																		
Profile																																				
Riffle Length (ft)	5.1	12.8	12.4	23.2	4.5	16	3.1	9.7	9.3	18.5	3.9	17	3.2	7.7	6.9	14.5	3.5	17																		
Riffle Slope (ft/ft)	0.001	0.016	0.016	0.035	0.010	16	-	-	-	-	-	-	-	-	-	-	-	-																		
Pool Length (ft)	3.2	12.4	12.3	29.5	6.3	18	6.0	16.0	14.5	38.3	7.3	19	7.4	17.0	15.8	28.8	5.7	19																		
Pool Max Depth (ft)	1.6	2.2	2.3	2.6	0.3	18	1.5	2.0	2.0	2.6	0.3	19	1.8	2.2	2.2	2.7	0.3	19																		
Pool Spacing (ft)	14.5	30.2	31.7	42.2	6.9	17	10.8	28.7	30.8	42.0	8.8	19	10.5	29.1	30.4	48.7	9.9	19																		
Pattern																																				
Channel Belt Width (ft)	15.7	24.3	25.6	29.8	4.7	18																														
Radius of Curvature (ft)	12.3	19.9	18.8	31.4	5.8	19																														
Rc: Bankfull Width (ft/ft)	1.10	1.80	1.70	2.90	0.5	19																														
Meander Wavelength (ft)	23.3	54.3	52.3	88.5	15.6	18																														
Meander Width Ratio	2.1	4.9	4.8	8.0	1.4	18																														
Additional Reach Parameters																																				
Rosgen Classification	C4						C4						C4																							
Channel Thalweg Length (ft)	646						600						591																							
Sinuosity (ft)	1.2						1.25						1.27																							
Water Surface Slope (Channel) (ft/ft)	-						-						-																							
Bankfull Slope (ft/ft)	0.0110						0.0114						0.0113																							
Ri% / Ru% / P% / G% / S%	-	-	-	-	-		30%	5%	56%	8%	-		24%	5%	58%	14%	0%																			

N/A - Information does not apply.
Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step
*Percentages based on riffle and pool pebble counts.
¹No water present at time of survey; MY1 and MY2 profile values based on bedform only.
[^]MY1 data misreported, numbers updated to reflect accurate riffle length calculations


Appendix E

Hydrologic Data

Appendix D

Table 12. Verification of Bankfull Events 601 North II / Project No. 95025				
Date of Data Collection	Date of Occurrence	Method	Feet Above Bankfull Elevation	Photo # (if available)
November - 2013	Unknown	Wreck Lines		
September - 2014	Unknown ¹	Crest Gauge	1.5	
¹ Based on precipitation data, suggested date is 7/22/2014				

Figure 3. Daily Precipitation Totals for Monroe, North Carolina- NCCRONOS Station No. 315771



Mitigation Project Name 601 North II Stream Restoration Site
DMS IMS ID 95025
River Basin Yadkin
Cataloging Unit 03040105

County
Date Project Instituted
Date Prepared

Union
7/14/2011
4/13/2015

USACE Action ID 2012-00014
NCDWR Permit No 2012-0730

Credit Release Milestone	Stream Credits						Wetland Credits							
	Scheduled Releases (Stream)	Warm	Cool	Cold	Anticipated Release Year (Stream)	Actual Release Date (Stream)	Scheduled Releases (Forested)	Riparian Riverine	Riparian Non-riverine	Non-riparian	Scheduled Releases (Coastal)	Coastal	Anticipated Release Year (Wetland)	Actual Release Date (Wetland)
Potential Credits (Mitigation Plan)		3,679.5												
Potential Credits (As-Built Survey)		3,565.0												
1 (Site Establishment)	N/A				N/A	N/A	N/A				N/A		N/A	N/A
2 (Year 0 / As-Built)	30%	1,069.5			2014	6/11/2014	30%				30%		N/A	N/A
3 (Year 1 Monitoring)	10%	356.5			2015	4/23/2015	10%				10%		N/A	N/A
4 (Year 2 Monitoring)	10%	356.5			2015	4/23/2015	15%				15%		N/A	N/A
5 (Year 3 Monitoring)	10%				2016		20%				20%		N/A	N/A
6 (Year 4 Monitoring)	10%				2017		10%				10%		N/A	N/A
7 (Year 5 Monitoring)	15%				2018		15%				15%		N/A	N/A
Stream Bankfull Standard	15%	534.8			2015	4/23/2015	N/A				N/A			
Total Credits Released to Date		2,317.3												

DEBITS (released credits only)

	Ratios	1	1.5	2.5	5	1	3	2	5	1	3	2	5	1	3	2	5
		Stream Restoration	Stream Enhancement I	Stream Enhancement II	Stream Preservation	Riparian Restoration	Riparian Creation	Riparian Enhancement	Riparian Preservation	Nonriparian Restoration	Nonriparian Creation	Nonriparian Enhancement	Nonriparian Preservation	Coastal Marsh Restoration	Coastal Marsh Creation	Coastal Marsh Enhancement	Coastal Marsh Preservation
As-Built Amounts (feet and acres)		3,169.0	225.0	615.0													
As-Built Amounts (mitigation credits)		3,169.0	150.0	246.0													
Percentage Released		65%	65%	65%													
Released Amounts (feet / acres)		2,059.9	146.3	399.8													
Released Amounts (credits)		2,059.9	97.5	159.9													
NCDWR Permit	USACE Action ID	Project Name															
Remaining Amounts (feet / acres)		2,059.9	146.3	399.8													
Remaining Amounts (credits)		2,059.9	97.5	159.9													

Contingencies (if any): None



TUGWELL.TODD.JASON.1048429293
2015.07.20 17:14:48 -04'00'

Signature of Wilmington District Official Approving Credit Release

Date

- 1 - For DMS, no credits are released during the first milestone
2 - For DMS projects, the second credit release milestone occurs automatically when the as-built report (baseline monitoring report) has been made available to the NCIRT by posting it to the NCEP Portal, provided the following criteria have been met:
- 1) Approval of the final Mitigation Plan
 - 2) Recordation of the preservation mechanism, as well as a title opinion acceptable to the USACE covering the property
 - 3) Completion of all physical and biological improvements to the mitigation site pursuant to the mitigation plan
 - 4) Receipt of necessary DA permit authorization or written DA approval for projects where DA permit issuance is not required
- 3 - A 15% reserve of credits is to be held back until the bankfull event performance standard has been met