



Project Closeout Summary—Deaton Site (2008)

| <u>Project ID & Status</u> | <u>Project Setting & Classifications</u> | <u>Project Timeline</u> | | | | | | | | | | | | | | | | |
|---|--|--|-----------|------|------------------------|----------|--------------|----------|-------------------|-----------|-------------------|-----------|-------------------|-----------|-------------------|-----------|-------------------|-----------|
| <u>Project Name/Number:</u> Deaton (Fork Creek & UTs) <u>EEP ID :</u> 110 <u>County:</u> Randolph <u>Project Type:</u> Stream Restoration & Enhancement (DOT Transfer) <u>Current Status:</u> 5 Years of Monitoring complete | Basin: Deep River of Cape Fear Physiographic Region: Piedmont Drainage: Southern Trib (0.15 SM) Northern Trib (0.5 SM) Watershed: Rural Pasture, Imp cover <1% Ecoregion: Carolina Slate Belt USGS Hydro Unit: 03030003 NCDWQ Subbasin: 03-06-09 Thermal Regime: Warm Trout Water: No | <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Milestone</th> <th style="text-align: left;">Date</th> </tr> </thead> <tbody> <tr><td>Construction Completed</td><td>Jan 2003</td></tr> <tr><td>Site Planted</td><td>Feb 2003</td></tr> <tr><td>Monitoring Year-1</td><td>Fall 2003</td></tr> <tr><td>Monitoring Year-2</td><td>Fall 2004</td></tr> <tr><td>Monitoring Year-3</td><td>Fall 2005</td></tr> <tr><td>Monitoring Year-4</td><td>Fall 2006</td></tr> <tr><td>Monitoring Year-5</td><td>Fall 2007</td></tr> </tbody> </table> | Milestone | Date | Construction Completed | Jan 2003 | Site Planted | Feb 2003 | Monitoring Year-1 | Fall 2003 | Monitoring Year-2 | Fall 2004 | Monitoring Year-3 | Fall 2005 | Monitoring Year-4 | Fall 2006 | Monitoring Year-5 | Fall 2007 |
| Milestone | Date | | | | | | | | | | | | | | | | | |
| Construction Completed | Jan 2003 | | | | | | | | | | | | | | | | | |
| Site Planted | Feb 2003 | | | | | | | | | | | | | | | | | |
| Monitoring Year-1 | Fall 2003 | | | | | | | | | | | | | | | | | |
| Monitoring Year-2 | Fall 2004 | | | | | | | | | | | | | | | | | |
| Monitoring Year-3 | Fall 2005 | | | | | | | | | | | | | | | | | |
| Monitoring Year-4 | Fall 2006 | | | | | | | | | | | | | | | | | |
| Monitoring Year-5 | Fall 2007 | | | | | | | | | | | | | | | | | |

Table 1. Project Restoration Components and Mitigation Assets

| Stream | Drainage/Hydrology Component | | Restoration Component | | Asset Data | | | | |
|--------|----------------------------------|----------------------------|-----------------------|----------------------------|------------|-------|------|------|--|
| | | | | | Asset | Ratio | | | |
| | Map # | Approach | Level | Multip | Feet | SMU | | | |
| | South Branch Main (SBM) | Segment 1 (09+00 to 10+00) | 1 | Fence/Plant | EII | 0.50 | 150 | 75 | |
| | South Branch Main (SBM) | Segment 2 | 2 | P1/PII | R | 1.00 | 2560 | 2560 | |
| | South Branch Trib 1 (SBM @20+00) | Segment 1 (Upper 550) | 3 | Fence/Plant | EII | 0.50 | 550 | 275 | |
| | South Branch Trib 1 (SBM @20+00) | Segment 2 (Lower 85') | 4 | P2 | R | 1.00 | 150 | 150 | |
| | North Branch Main (NBM) | Segment 1 | 5 | P1 | R | 1.00 | 1407 | 1407 | |
| | North Branch Trib 1 (NBM @55+55) | Segment 1 (Upper 400) | 6 | Fence/Plant | EII | 0.50 | 400 | 200 | |
| | North Branch Trib 1 (SBM @55+55) | Stabilize lateral channel | 7 | Fence/Structures/Plant Aug | EI | 0.67 | 60 | 40 | |

| Level | Ratio | Multip | Feet | SMU |
|-------|-------|--------|-------------|-------------|
| R | 1:1 | 1.00 | 4117 | 4117 |
| EI | 1.5:1 | 0.67 | 60 | 40 |
| EII | 2:1 | 0.50 | 1100 | 550 |
| | | | 5277 | 4707 |

Project Background and Summary

The mitigation project includes approximately 5,400 linear feet of unnamed tributaries (UT) to Fork Creek, identified as the northern UT and the southern UT and their tributaries. Priority Level I and II restoration approaches were used to convert degraded and incised E and G channels to stable Bc, and E/C channels. Construction involved establishing a new planform and bed elevation along each reach. Cross vanes were installed for grade control and bank stability. The adjacent streambanks were re-sloped to reduce erosion. It also included the installation of native vegetation and livestock management practices, including a 50-foot riparian buffer and at-grade stream crossings in several locations.

Goals and Objectives

1. Protection of riparian zone vegetation and restored channels by excluding livestock and installing watering tanks, stream crossings, etc.;
2. Enhancement of overall stream stability by establishing the correct width to depth ratio, reducing entrenchment, sloping banks, and installing plantings
3. Stabilize the channel bed and provide habitat diversity through the use and proper placement of stream structures;
4. Planting of native trees, shrubs, and ground cover in the riparian zone that will help to stabilize the stream banks, establish shade, and provide wildlife cover and food.

Success Criteria

Natural streams are dynamic systems that are in a constant state of change. Longitudinal profile and cross section surveys may differ somewhat from year to year. Natural channel stability is achieved by allowing the stream to develop a proper dimension, pattern, and profile such that, over time, channel features are maintained and the stream does not demonstrate systemic degradational or aggradational trends. A stable stream consistently transports its sediment load; however, there may be local deposition and scour. Channel instability occurs when the scouring process leads to systemic degradation, or excessive sediment deposition results in systemic aggradation. The following surveys were conducted in support of the monitoring assessment:

Longitudinal Profile Survey. This survey addressed the overall slope of the reach, as well as slopes of bed features including riffles, runs, pools, and glides. The surveys are compared on a yearly basis to note changes in the profile. The longitudinal profile may adjust slightly from year to year. Significant changes may require additional monitoring.

Cross Section Surveys. These surveys are conducted to assess cross-sectional geometry including entrenchment ratio, cross-sectional area, and width to depth ratio. The entrenchment ratio is a computed index value used to describe the degree of vertical containment. The width to depth ratio is an index value which describes the shape of the channel cross section.

Substrate Data. The channels substrate should indicate particle size distributions appropriate for the bedform type (e.g. riffle/pool)

Project Vicinity Map






FIGURE 01
VICINITY MAP
Deaton Stream Mitigation Site
Randolph County, North Carolina

The Deaton Stream Restoration is located along 2 UTs to South Fork Creek adjacent to Erect Road (SR 1003) in the southern corner of Randolph County. It is 6 miles southeast of Coleridge and 1 mile north of Erect.





Pre-Construction Site Conditions



Post-Construction Site Conditions- 2007 Photos



Top of South tributary



South tributary Station ~19+00



South tributary Station ~24+00



Top of North tributary



North tributary Station ~5+63



North tributary Station ~11+00

Morphological Stability

Dimension and Profile

The projects dimension exhibited some minor localized instability through the course of the monitoring period, but overall the reaches were stable. The value of direct morphological measurement of extremely small channel sizes typical of a true headwater is of limited value, because of the sensitivity of the measurement system. In other words, on channels as small as those on the Deaton Site, particularly the Southern Branch, variations in survey/rod placement can create a good deal of variability in ratios such as the W/D or ER and monitoring on future projects with very small channels may be better assessed visually. However, the data and cross-section overlays indicate stability, (see plots on the following pages). The calculated cross-sectional areas were consistent over the monitoring period. The W/D ratios varied and indicated an overly wide system early on in monitoring, but this has as much to do with the aforementioned measurement sensitivity in small channels and how this can be magnified in the case of ratio data that is dependent upon 2 measured variables. The ER, BHRs and W/D ratios demonstrated stable stream forms. An area near station 19+00 on the Southern Tributary was subject to a headcut, which has since stabilized, but impacted the channels cross-section in that area. However, the projects profile does not indicate any systemic loss of bed elevation. Overall profile slopes maintained consistency and the bed retained bedform diversity/definition (see profile figures).

Substrate Data

The particle distributions collected from riffle cross-sections indicated a coarseness in keeping with the sampling conducted as part of the design with a D50 within the range of medium gravel and a D84 within the range of coarse to very coarse gravel.


General Stability

The site exhibited little bank erosion and these small headwater channels are surrounded by a densely vegetated woody buffer.


Hydrology

The data record from the monitoring reports indicate that the surrogate gauge used likely produced 2 events in 2003, 2 in 2005 and 2 between 2006 and 2007 for a total of six possible overbank events.


UT to Fork Creek-South Reach (Deaton) 2007, Cross Section 1 @ STA 0+69, Pool




UT to Fork Creek-South Reach (Deaton) 2007, Cross Section 2 @ STA 8+63, Riffle




UT to Fork Creek-South Reach (Deaton) 2007, Cross Section 3 @ STA 19+00, Riffle




UT to Fork Creek-South Reach (Deaton) 2007, Cross Section 4 @ STA 23+46, Rifle



UT to Fork Creek-North Reach (Deaton) 2007, Cross Section 6 @ STA 0+69, Pool




UT to Fork Creek-North Reach (Deaton) 2006, Cross Section 7 @ STA 5+76, Rifle



UT to Fork Creek-South Reach (Deaton), 2007 Longitudinal Profile Survey

----- 2003 Monitoring - - - - 2004 Monitoring ———— 2006 Monitoring —●— 2007 Monitoring


*Year 2005 data was not available in a usable format for this submittal.



UT to Fork Creek-North Reach (Deaton Site), 2007 Longitudinal Profile Survey

2003 Monitoring 2004 Monitoring 2006 Monitoring 2007 Monitoring X

*Year 2005 data was not available in a usable



2008 Deaton Vegetation Data

Summary

The data for year 2 in plot 1 indicates excessive mortality occurred between years 1 and 2, but was then corrected with additional planting. In general, although the table indicates substantial mortality has occurred during years 1-4, the data also demonstrates the project has met all the minimum density requirements for years 3 (320), 4 (288) and 5 (260), with an average stem density of 331.0 stems per acre in year 5.

Table 1

| Stem Counts Per Acre By Plot | | | Plots | |
|------------------------------|------|-------|-------|-----|
| MY | CY | Ave | 1 | 2 |
| Y1 | 2003 | 418.5 | 401 | 436 |
| Y2 | 2004 | 339.5 | 296 | 383 |
| Y3 | 2005 | 357.0 | 383 | 331 |
| Y4 | 2006 | 322.5 | 331 | 314 |
| Y5 | 2007 | 331.0 | 331 | 331 |

