



## EEP Project Closeout Summary

### Project ID & Status

Project Name/Number: Hammocks Beach  
EEP ID 40  
County: Onslow  
Project Type: Wetland Restoration  
  
Current Status: 5 Years of Monitoring complete

### Project Setting

Basin: White Oak  
Physiographic Region: Coastal Plain  
Ecoregion: Southern Outer Coastal Plain  
  
USGS Hydro Unit: 03020106

### Project Performers

WRP

### Project Timeline

Milestone	Date
Construction Completed	2001
Monitoring Year-1	2001
Monitoring Year-2	June 2002
Monitoring Year-3	June 2003
Monitoring Year-4	June 2004
Monitoring Year-5	June 2005

## Project Restoration Components and Mitigation Assets

Wetland	Restoration Component	Asset Data				Wetland Type
		Level	Ratio	Acres	WMU	
			0.00		0.0	
	Tidal Marsh	R	1.00	0.30	0.30	TM
			0.00		0.0	

### Asset Summary

Level	Multip	Acres	WMU
R	1.00	0.30	0.30
E	0.50	0.00	0.00
C	0.33	0.00	0.00
P	0.20	0.00	0.00
		0.30	0.30

### Standard Ratios

	Level	Ratio	Multiplier
Wetland	R	1	1.000
Wetland	E	2	0.500
Wetland	C	3	0.333
Wetland	P	5	0.200

The Hammocks Beach shoreline stabilization project at Hammocks Beach State Park was designed with a rock sill for stability. It provided for the restoration of 0.30 acres of salt marsh planted with *Spartina alterniflora* and *Spartina patens*. Monitoring results show that the planted marsh is doing well. Both planted species have filled in the marsh area with little encroachment of other species.

**Note: For further information see the Hammocks Beach Monitoring Report following this page**

P1 = Priority I Restoration  
P2 = Priority II Restoration  
P3 = Priority III Restoration

R = Restoration  
E = Wetland Enhancement  
EI = Stream Enhancement I  
EII = Stream Enhancement II  
C = Wetland Creation  
P = Preservation

SMU = Stream Mitigation Units  
WMU = Wetland Mitigation Units  
P/I/E = Perennial, Intermittent, Ephemeral

**Hammocks Beach Shoreline Stabilization and  
Wetland Restoration Project  
Hammocks Beach State Park  
Swansboro, Onslow County, North Carolina**

*2005 Annual Monitoring Report  
Year 5 of 5*



NCEEP Project Number: .00040  
BLWI Project Number: 050033  
NCDENR contract: D05056S

Original Design  
Firm:

BLUE: Land, Water, Infrastructure, PA  
1271 Old Highway 1  
Southern Pines, NC 28387

Submitted to:

NCDENR Ecosystem Enhancement Program  
1652 Mail Service Center  
Raleigh, NC 27699

Prepared by:

BLUE: Land, Water, Infrastructure, PA  
115 East First Street  
Clayton, NC 27520

1 December 2005



**BLUE** Land  
Water  
Infrastructure

## **Table of Contents**

I. Executive Summary	Page 1
II. Project Background	Page 2
a. Location and Setting	Page 2
b. Structures and Objectives	Page 2
c. Project History and Background	Page 5
d. Monitoring Plan View	Page 7
III Project Condition and Monitoring Results	Page 9
a. Vegetative Assessment	Page 9
i. Soil Data	Page 10
ii. Vegetative Problem Areas	Page 10
iii. Problem Areas Plan View	Page 10
iv. Stem Counts	Page 13
v. Vegetation Plot Photos	Page 14
b. Wetland Assessment	Page 14
i. Problem Areas Plan View	Page 14
ii. Wetland Criteria Attainment	Page 16
IV. Methodology Section	Page 16
V. References	Page 16

## **Tables**

Exhibit Table I.	Project Structure Table	Page 2
Exhibit Table II	Project Objectives Table	Page 2
Exhibit Table III	Project Activity and Background	Page 5
Exhibit Table IV.	Project Contact Table	Page 6
Exhibit Table V.	Project Background Table	Page 7
Exhibit Table VI.	Preliminary Soil Data	Page 10
Exhibit Table VII.	Vegetative Problem Areas	Page 10
Exhibit Table VIII	Stem Counts for Each Species Arranged by Plot	Page 13
Exhibit Table IX.	Vegetative Trends	Page 14

## **Appendix A – Vegetative Raw Data**

1. Vegetative Survey Data tables
2. Vegetative Problem Area Photos
3. Vegetative Monitoring Plot Photos
4. Site Photos

## I. Executive Summary

The Hammocks Beach shoreline stabilization and wetland restoration project is located at the Hammocks Beach State Park, in Onslow County, near Swansboro, N.C. It is at the site of the old visitor's center, near where the canoes and kayaks launch. The project was a co-operative effort between the State Parks of North Carolina, the NC Coastal Federation and the NC Ecosystem Enhancement Program (formally the NC Wetlands Restoration Program). The project demonstrated the use of a rock sill and provided for the restoration of 0.3 acres of regularly flooded salt marsh, *Spartina alterniflora* and *Spartina patens*. The site was planted in the year 2000. This report represents the fifth year of vegetative monitoring. The project was not designed to meet any specific mitigation requirements.

With no specific monitoring requirements to meet for either vegetation or hydrology, success is determined by vegetative growth and regular flooding of the vegetative zones. Growth in the marsh appears to be good. Stem counts of the *Spartina alterniflora* have doubled since the previous report. Height and % cover of both species are comparable. Observed hydrology is in accordance to maintaining the vegetation and is similar to the adjacent natural stands.

Problems areas are few. There is some presence of *Typha sp.* and *Phragmites australis* which could be controlled with spraying. Most impacts of vegetative loss are in the shrub/scrub zone during repairs to the bulkhead.

## II. Project Background

### a. Location and Setting

The project is located at Hammocks Beach State Park near Swansboro, NC. It is at the site of the old visitor's center, near where the canoes and kayaks launch.

Directions from Raleigh: Take I-40 East to Exit 373 – NC24/NC903 East. Follow NC 24 through Jacksonville to Swansboro. Before reaching downtown Swansboro, turn right onto Hammocks Beach Road (SR1511). Near the end of the road turn right into the park entrance. Take the first left into the old visitor's center and maintenance area. The restoration areas are located on either side of the dock and boat ramp. (Figure 1. Vicinity Map)

### b. Structure and Objectives

The Hammocks Beach Shoreline Stabilization and Wetland Restoration Project involved the installation of innovative shoreline stabilization measures and the associated restoration of salt marsh and a shrub/scrub buffer. The project was a co-operative effort between the State Parks of North Carolina, the NC Coastal Federation and the NC Ecosystem Enhancement Program (formally the NC Wetlands Restoration Program). Portion of a failing bulkhead was removed, a rock sill was placed along the shoreline and the marsh was established on the regarded site. The site doubles as a restoration area and as a demonstration of alternative shoreline stabilization techniques. Design of the rock sill was by the Coastal Federation with funding from the NC Clean Water Management Trust Fund. The project implementation was not necessary to meet any mitigation needs.

Exhibit Table I. Project Structure Table	
Project Number and Name 050033 Hammocks Beach Wetland	
Area	Acreage
Marsh – Ramp & Restroom Sides	0.3

Exhibit Table II. Project Objectives Table			
Project Number and Name 050033 Hammocks Beach Wetland			
Area	Objectives	Acreage	Comment
Marsh – Both Sides	Restoration	0.3	Provided habitat and vegetative zone.





**Figure 1. Vicinity Map  
Hammocks Beach Shoreline Stabilization  
and Wetland Restoration Project**

Hammocks Beach State Park, Onslow County, NC  
2005 Annual Monitoring - Year 5 of 5

EEP Project Number: .00040  
BLWI Project Number: 050033



**BLUE** Land  
Water  
Infrastructure

2000 0 2000 Feet



Scale: 1" = 2000' November 2005



**c. Project History and Background**

Exhibit Table III. Project Activity and Reporting History		
Project Number and Name: 050033 Hammocks Beach Wetland		
Activity or Report	Calendar Year of Completion or Planned Completion	Actual Completion Date
Restoration Plan (plan set)	2000	7/12/2000
Mitigation Plan	none	none
Construction	2000	8/2000
Temporary S&E mix applied to entire project area	2000	8/2000
As-Built Report	none	none
Permanent seed mix applied to wetland areas	none	none
Marsh plantings	2000	8/18/2000
Reflectors installed	2000	12/6/2000
Containerized and B&B plantings for wetland buffer areas	2001	4/3/2001
Initial - Year 1 Monitoring (S&EC)	2001	11/27/2001
Year 2 Monitoring (S&EC)	2002	11/27/2002
Year 3 Monitoring (NCSU Water Quality Group)	2003	10/1/2003
Year 4 Monitoring (NCSU Water Quality Group)	2004	10/18/2004
Year 5 Monitoring (BLWI)	2005	9/20/2005

Exhibit Table IV. Project Contact Table	
Project Number and Name: 050033 Hammocks Beach Wetland	
<b>Designer</b>	<b>BLUE: Land, Water, Infrastructure, PA</b>
Primary project design POC	1271 Old Highway 1, Southern Pines, NC 28387 Thomas S. Blue, PE, PLS (910) 692-6461 ext. 7
<b>Secondary Designer</b>	<b>North Carolina Coastal Federation</b>
Project design POC	3609 Hwy 24 (Ocean), Newport, NC 28570 Todd Miller (252) 393-8185
<b>Property Contact</b>	<b>Hammocks Beach State Park</b>
Park POC	1572 Hammocks Beach Road, Swansboro, NC 28584 Sam Bland (910) 326-4881
<b>Construction Contractor (Stone Sill)</b>	<b>Chadwick Construction</b>
Construction contractor POC	327 Steamship Lane, Newport, NC 28570 Ronnie Chadwick (252) 728-4504
<b>Construction Contractor (Bulkhead Demolition &amp; Grading)</b>	<b>Williams Construction Company</b>
Construction contractor POC	1236 Piney Green Road, Jacksonville, NC 28546 John M Williams / Keith P Williams (910) 346-4036
<b>Planting Contractor</b>	<b>Cedar Point Nursery &amp; Garden Center</b>
Planting contractor POC	100 Commercial Court, Swansboro, NC 28584 volunteers (252) 393-8185
Seeding Contractor	none
Temporary Seed Mix Sources	Waters Ace Hardware, Swansboro, NC
Nursery Stock Suppliers	Campbell's Greenhouse, Raleigh, NC (marsh plants) Cedar Point Nursery & Garden Center, Swansboro, NC (container plants)
<b>Monitoring Performers</b>	<b>BLUE: Land, Water, Infrastructure, PA</b>
Monitoring POC	115 East First Street Clayton, NC 27520 Amber L. Coleman (919) 553-8761 Larry Hobbs (919) 306-2410



Exhibit Table V. Project Background Table	
Project Number and Name: 050033 Hammocks Beach Wetland	
Project county	Onslow
Drainage area	n/a
Drainage impervious cover estimate (%)	n/a
Stream order	n/a
Physiographic region	coastal plain
Ecoregion	Carolinian Barrier Islands and Coastal Marshes (63G)
Rosgen classification of as-built	n/a
Cowardin classification	Intertidal persistent emergent wetland, regularly flooded
Dominant soil types	Wando fine sands
Reference site ID	Adjacent marsh to the west of restoration area
USGS HUC (project and reference)	3020106
NCDWQ subbasin (project and reference)	03-05-01
NCDWQ classification (project and reference)	SA HQW (Intracoastal Waterway)
Any portion of the project area 303d listed?	No
Any upstream portion 303d listed?	No
Reasons for 303d listing or stressor	n/a
% of project easement fenced	none

**d. Monitoring Plan View (see Figure 2)**

A total of seven 1M x 1M plots were monitored in the restored marsh area, five in the *Spartina alterniflora* and two in the *spartina patens*. Height, stem counts and % cover were recorded in each plot.




Figure 2. Monitoring Plan View  
Hammocks Beach Shoreline Stabilization and Wetland Restoration Project  
Hammocks Beach State Park, Onslow County, NC  
2005 Annual Monitoring - Year 5 of 5

30 0 30 60 90 Feet

Scale: 1" = 30'  
November 2005

EEP Project Number: .00040  
BLWI Project Number: 050033



**BLUE** Land Water Infrastructure

### III. Project Condition and Monitoring Results

#### a. Vegetation Assessment

##### i. Soil Data

Exhibit Table VI. Preliminary Soil Data					
Project Name and Number: 050033 Hammocks Beach Wetland					
Series	Max Depth (in)	% Clay on Surface	K	T	OM %
Wando (WaB)	85	1	0.10	5	<1

##### ii. Vegetative Problem Areas

Exhibit Table VII. Vegetative Problem Areas			
Project Number and Name: 050033 Hammocks Beach Wetland			
Feature/Issue	Area	Probable Cause	Photo #
Volunteer Species	Ramp Side	<i>Scirpus</i> prolific within upper marsh area	VPA-1
	Restroom Side	Minor amount of <i>Typha</i> and <i>Phragmites</i> located in marsh	VPA-2
Vegetation Removal	Shrubs-Restroom Side	A few shrubs removed due to bulkhead construction	VPA-3
Vegetation Damage	Shrubs-Ramp Side	Minor shrub damage likely due to bulkhead construction equip.	
Wetland Impact	Ramp Side	Fill placed in small area at the end of the bulkhead	VPA-4

##### iii. Problem Area Plan View (see Figure 3)

The plan view shows the location of the noted problems.






Figure 3. Vegetative Problem Area Plan View  
Hammocks Beach Shoreline Stabilization and Wetland Restoration Project  
Hammocks Beach State Park, Onslow County, NC  
2005 Annual Monitoring - Year 5 of 5

30 0 30 60 90 Feet

Scale: 1" = 30'  
November 2005

EEP Project Number: .00040  
BLWI Project Number: 050033



**BLUE** Land Water Infrastructure

#### iv. Stem Counts

Marsh vegetation was assessed in five *Spartina alterniflora* 1m x 1m plots and in two *Spartina patens* 1m x 1m plots (Exhibit 8). Methodology from previous monitoring visits was followed and stems were not counted in the *S. patens* plots. Opposite corners of each vegetation plot were marked with half inch metal conduit and coordinates were obtained via GPS.

Monitoring results show that the planted marsh is doing well. Both species are surviving with minimal invasion from non-planted species. *Scirpus americanus*, *Aster sp.* and *Limonium sp.* are present in the transition zone, but this is a common occurrence within natural marshes. The range for the number of stems counted in the *S. alterniflora* plots doubled from 2004 to 2005. Recorded heights and % cover of both species are comparable to the previous years.

Small patches of *Typha sp.* and *Phragmites australis* were noted on the east/restroom side. An application of a herbicide may be necessary if these areas increase in size.

Except for those shrubs removed during recent bulkhead repair, there is good growth and survival of the planted species.

Exhibit VIII. Stem Counts (Marsh Transects)				
Project Number and Name: 050033 Hammocks Beach Wetland				
Transect 1 – East – Restroom Side				
Species	Plot	Count	Height (m)	Cover%
<i>Spartina alterniflora</i>	A1	423	0.5-0.9	65
	A2	295	0.6-1.1	40
	A3	303	0.5-1.0	55
<i>Spartina patens</i>	P1	n/a	0.9-1.2	90
Transect 2 – West – Ramp Side				
Species	Plot	Count	Height (m)	Cover%
<i>Spartina alterniflora</i>	A4	317	0.7-1.5	45
	A5	274	0.7-1.2	45
<i>Spartina patens</i>	P2	n/a	0.9-1.1	85

Exhibit IX. Vegetation Trends				
Project Number and Name: 050033 Hammocks Beach Wetland				
		<i>Lower Salt Marsh (S. alterniflora) Data Range</i>		
Monitoring Year	Firm	Stem Count	Height (m)	Cover %
2001/2002	S&EC	48-61	not available	not available
2003	NCSU	98-149	0.75-2.5	40-70
2004	NCSU	113-165	0.3-1	30-70
2005	BLWI	274-423	0.5-1.5	40-65
		<i>Upper Salt (S. patens) Marsh Data Range</i>		
Monitoring Year	Firm	Stem Count	Height (m)	Cover %
2001/2002	S&EC	not available	not available	not available
2003	NCSU	n/a	0.75-1.5	100
2004	NCSU	n/a	0.75-1.5	100
2005	BLWI	n/a	0.9-1.2	85-90

**v. Vegetation Plot Photos (see Appendix A)**

**b. Wetland Assessment**

**i. Problem Areas Plan View (wetland) Exhibit (see Figure 4)**






Figure 4. Wetland Problem Area Plan View  
Hammocks Beach Shoreline Stabilization and Wetland Restoration Project  
Hammocks Beach State Park, Onslow County, NC  
2005 Annual Monitoring - Year 5 of 5

30 0 30 60 90 Feet

Scale: 1" = 30'  
November 2005

EEP Project Number: .00040  
BLWI Project Number: 050033



**BLUE** Land Water Infrastructure

**ii. Wetland Criteria Attainment**

There are no wells present on the Hammocks Beach project. The salt marsh appears to exhibit appropriate hydrology to support the targeted marsh grass species.

**IV. Methodology Section**

Methodology from previous monitoring visits was followed to enable data comparison between monitoring years. Exact replication of monitoring plots was not possible due to the previous removal of the PVC plot boundary markers.

**V. References**

NCSU Water Quality Group. "Hammocks Beach Shoreline Stabilization and Wetland Restoration Project, 2003 Annual Monitoring Report." North Carolina State University, Biological and Agricultural Engineering, WRII, March 2004.

NCSU Water Quality Group. "Hammocks Beach Shoreline Stabilization and Wetland Restoration Project, 2004 Annual Monitoring Report." North Carolina State University, Biological and Agricultural Engineering, WRII, December 2004.

BLUE: Land, Water, Infrastructure. Hammocks Beach Shoreline Stabilization and Wetland Restoration Project in-house planning and design files.

**APPENDIX A**  
**Vegetative Raw Data**



Hammocks 9/20/05

page 1

3 photos marsh  
8 photos cut down shrubs  
2 photos toward dock

2 photos of problems (zone & phrag)

HB A2	Count	Height
alt 40%	122	60cm
med	173	118
	<u>295</u>	103
		128
		92
		90

HB A1 → not as wet as rest of plots  
alt 65%  
short

197	48 cm
226	96
<u>423</u>	77
	89
	93
	97

HB P1 90%  
Patens  
pennywort  
scirpus sp

90 - 120 cm

HB A3  
alt 55%  
low/med

149	51 cm
154	108
<u>303</u>	113
	94
	87
	94

Zone between P & A dominated by limonium, astar, <sup>few</sup> salicornia  
patches of juncus  
typha in patens → goldenrod  
phrag (vine)

some hurricane damage / high wrack line

some reg damage by construction

rest looks healthy - dominated by wax myrtle

Hammocks 9/20/05

page 2

4 photos water to shrubs - Ramp side

2 photos looking towards bulkhead - Ramp side

HBA4 -  
Alt. → 45% cover

Stems	Height
168 T 32 S	1468 cm 092m
81 T 36 S	153
249 T 68 S	168
68	155
<u>317</u>	142

HBA5  
Alt → 45% cover

Stems	Height
136 everything	139 cm 66 cm
138 everything	131 cm short
<u>274</u>	124 cm
	111
	114
	fall

HBP2  
Patens → 85% cover  
Limonium a little  
Alt 1 stem

86-109 cm

Goldenrod coming in in Patens  
Juncoas  
Pennywort " "  
Scirpus

Marsh is med in height

less stems more height less coverage than adj  
looks comparable to marsh @  
similar elevation

85% ← existing marsh  
(short)

Shrubs - some damage from construction  
Wax myrtle - great  
Ilex & Yaupon doing ok  
Baccharis

## Vegetative Problem Area Photos

VPA-1 *Scirpus americanus*



VPA-2 Invasive species – *Typha* and *Phragmites*





VPA-3 Shrubs removed during bulkhead replacement



VPA-4 Fill in wetland during bulkhead replacement



## Vegetation Monitoring Plot Photos

**Plot 1 *S. alterniflora***



**Plot 2 *S. alterniflora***





**Plot 3 *S. alterniflora***



**Plot 4 *S. alterniflora***





**Plot 5 *S. alterniflora***



**Plot 1 *S. patens***





**Plot 2 *S.patens***



## Site photos

### W-1



### W-2





**W-3**



**W-4**



**W-5**



**W-6**

